

7.0 ATTACHMENT 7 - CONSTRUCTION PLAN

Note: This section refers to the following drawings presented in **Attachment 1.B.**

CD101 EXISTING CONDITIONS & REMOVALS PLAN
C-101 SITE MAP

CE110 SOIL EROSION & SEDIMENT CONTROL PHASING PLAN-1, PHASE 1 SITE CLEARING
CE111 SOIL EROSION & SEDIMENT CONTROL PHASING PLAN-2, PHASE 1A
CE112 SOIL EROSION & SEDIMENT CONTROL PHASING PLAN-3, PHASE 1B
CE113 SOIL EROSION & SEDIMENT CONTROL PHASING PLAN-4, PHASE 1C
CE114 SOIL EROSION & SEDIMENT CONTROL PHASING PLAN-5, PHASE 1D
CE115 SOIL EROSION & SEDIMENT CONTROL PHASING PLAN-6, PHASE 1E
CE116 SOIL EROSION & SEDIMENT CONTROL PHASING PLAN-7, PHASE 2 SITE CLEARING
CE117 SOIL EROSION & SEDIMENT CONTROL PHASING PLAN-8, PHASE 2A
CE118 SOIL EROSION & SEDIMENT CONTROL PHASING PLAN-9, PHASE 2B

CS101 – INTAKE/DISCHARGE PIPING PLAN & PROFILE
CS102 – ECKROTE EASEMENT PLAN & PROFILE
CS103 – CULVERT REPLACEMENT PLAN
CS104 – EROSION CONTROL PLAN
CS301 – CROSS SECTIONS

CS501 – CIVIL DETAILS-1
CS502 – CIVIL DETAILS-2
CS503 – CIVIL DETAILS-3
CS504 – CIVIL DETAILS-4
CS505 – CIVIL DETAILS-5

BP-1 – ROUTE 1 TEMPORARY CONSTRUCTION BYPASS SKETCH
BP-2 – ROUTE 1 TEMPORARY/CONSTRUCTION BYPASS DETAILS

7.1 Project Build-out

The proposed land-based aquaculture facility located in Belfast, Maine will be constructed in two major phases. The intent of the project phasing is to have a fully operational facility, albeit at a reduced capacity, at the conclusion of Phase 1, with the balance of the facility being constructed in Phase 2. This construction approach offers several distinct benefits, including but not limited to earlier facility startup, incorporation of Phase 1 learning into Phase 2 design, and allowing for system refinement and monitoring before full scale buildout. **CD101** shows the existing site prior to construction, and **C-101** shows the completed facility layout.

The facility is proposed to consist of 10 buildings at full buildout. Buildings 1 and 2 will contain the grow-out modules, where the smolt will be raised to harvest size prior to being sent to processing. Both Building 1 and 2 contain three grow-out modules, giving a total of three upon completion of Phase 1, and six after Phase 2. Building 3 consists of Smolt 1 and 2. Smolt 1 will be constructed first and will raise the salmon from egg to smolt for Building 1; Smolt 2 will be constructed in the second phase and will perform the same function for Building 2. Building 4, fish processing, will receive the salmon from the grow-out modules for processing. Building 5 is the central utility plant (CUP) which contains the main heating and cooling equipment needed for process temperature control, along with backup generation for the entire facility. Building 6 will contain all the equipment needed to meet the facility's oxygen demands both through generation and storage. The administrative offices will be located in Building 7 and will contain all personnel not directly needed with the processing and support buildings. The water

treatment plant, Building 8, will contain both the intake and discharge water treatment systems, both for the freshwater and saltwater sources. Building 9 consists of a small gatehouse just North of the visitor center that will control access to the main site. Building 10 will be the original Belfast Water District (BWD) structure but will be renovated to serve as a visitor center for community and educational outreach.

Phase 1 focuses on the construction of the Smolt 1 facility, along with operational support facilities such as the seawater intake/discharge system, water treatment plant (WTP), CUP, oxygen generation, and administrative offices. Phase 1 construction will also include supporting infrastructure such as roadways, stormwater management systems, electrical switchyard, gatehouse, etc. Grow-out module construction will also begin during Phase 1, with three modules completed and ready for operation by the completion of the phase.

Phase 2 Will begin after the completion of Phase 1 construction, commissioning, and start of operation. It will begin with an expansion of the overall area of impact, involving clearing of the Southwest corner of the site in preparation of construction of Building 2. Accordingly, the erosion control and stormwater measures will be expanded to accommodate this area, as will supporting infrastructure such as access roads. The main push of this phase will be the construction of Building 2, which contains the remaining three modules, but will also the renovation of the existing BWD building for the visitor center.

The following sections outline the major and minor construction milestones throughout the project, broken up into sequential timeframes. A visual representation of this schedule is presented in **Appendix 7-A**. It should be noted that the start date for Phase 1 construction is set based on the assumed issuing of permits; delays in the permit application and review process could push this date back, along with all sequential timelines. The start of Phase 2 will occur after Phase 1 is completely operational and sufficient time has been allowed for design refinements and preconstruction.

7.2 Design Guidelines

The project buildings can be broken down into process and non-process buildings and building design elements and materials have been selected accordingly to meet the requirements of the particular type. All buildings will be situated on cast-in-place strip footing foundations placed on competent material below the frost line.

Process buildings are primarily designed to meet the requirements of the fish culturing activities (Buildings 1-6 and 8). General guidelines include structural steel framing with heavy gauge metal stud exterior walls with composite painted metal panel siding. Roofs will be steel metal deck with rigid insulation, coverboard, and high density polyethylene (HDPE) roof or similar. Interior partitions in these buildings will be primarily CMU block walls with gypsum wall board partitions in low impact, low moisture spaces. Building systems, while designed for atypical arrangements, will be constructed out of standard materials (steel duct, copper and HDPE piping, copper cabling, etc.). Very little wood material is expected to be used, but traditional uses such as in wall blocking and roof cleats will be included. Pressure treated lumber (ACQ) will be used only where the installation will be permanently exposed to weather. On site painting will primarily be implemented only in building interiors, with most exterior components being pre-fabricated and finished off-site. Epoxy paint and other exterior grade paints will be applied to exposed metal fabrications such as handrails, pipes, and other site finishes.

7.3 Project Phasing

Phase 1

During Phase 1 there will be two major construction efforts conducted concurrently: seawater access system construction and start of main facility buildout. All project phasing and progress within the site is aimed to allow for efficient and safe construction, and early facility start-up, while always minimizing disturbed areas.

7.3.1 Seawater Access System

Seawater Access System Description

The seawater access system draws seawater into the pump station and discharges treated water from the waste water treatment plant (WWTP), which are housed in a common building along with the water treatment plant (WTP). Seawater access piping includes 2 to 30" diameter intake pipes and 1 to 36" diameter discharge outfall pipe. These pipes will be a very durable HDPE with a 3" wall thickness, predominantly side by side in a common trench within the buried zone as well as the exposed portion upon the seafloor. This configuration will begin at the Nordic pump station/water treatment building at the former BWD property and be routed underground beneath US Route 1 and proceed through a local upland easement path to the shoreline and out through the intertidal and submerged water zones to the pipe end points. The two intake pipes will extend several thousand feet beyond the discharge pipe termination point. The intake ends will have support structures and screens and the discharge will have a diffuser end. This construction plan is based on the system as shown and detailed on the Woodard and Curran "Issue for Permit" drawings dated 05-02-2019 and shown in **Attachment 1.B, Section 2**. The construction schedule for this seawater access system can be found in **Appendix 7-B**, note that this is a proposed timeline based on an assumed start of construction following the issuance of permits.

Construction will involve trench excavation and backfill, blasting of non-digable rock as encountered, excavation and backfill along the intertidal mudflats and submerged sea bottom and placing pipes directly on the seafloor. Techniques will be further explained in subsequent sections of this document.

Construction Approach

Schedule: The seawater access system will commence upon Agency permit issuance anticipated approximately late summer/early fall 2019. Assuming this start date, seawater construction will be complete by April 2020. The upland construction zones including the Route 1 crossing will occur in warmer fall weather prior to the major holidays. The waterborne construction will occur in the November to April timeframe.

Sequence: Further detailed subsurface exploration (borings) in both upland and tidal zones will be performed before construction start to better understand the soils and rock along the pipeline route. This information will be used to refine the design and to determine the best/least impactful construction methods. Installation will begin with the upland underground piping, starting with the portion directly beneath Route 1. Then the pipes from Route 1 to the new pump station building to the west and the pipes from Route 1 to the east toward the seashore will follow simultaneously. Lastly, the intertidal (mudflats) and submerged piping will be constructed during the late fall and winter season.

Environmental: For this seawater access portion of the project, Cianbro's Corporate Environmental Manager will oversee the construction to ensure compliance with environmental requirements. Construction crews will be staffed with qualified craftspeople to install and maintain the environmental best management practices (BMPs); plus, one team member will be dedicated to daily inspections and reporting of environmental conditions. The responsible erosion control personnel will check equipment and erosion control measures continuously. In predicted weather events whereby excessive rain/snow is forecast, additional resources will be readied, and crews lined up to monitor and respond according to the event.

Route 1 Crossing (Station 2+00 to 2+70)

Summary: The new pipes to be installed beneath Route 1 will be approximately 25' to 30' feet below the existing pavement and require a substantially large path, approximately 70' in length in an east west direction. Based on preliminary subsurface explorations, bedrock is present and rock removal will be necessary to achieve the proper pipe profiles. Landowner and neighborhood access, space constraints, size and depth of the jacking and receiving pits, and potential wetlands impacts are site-specific concerns that make directional boring and/or jack and bore not well suited to this project. Additionally, micro-tunneling was explored, which requires a 30' space between the pipes, high jacking forces in the bedrock and much space for this equipment-intensive operation. It was also ruled out. Therefore, diverting traffic and performing an engineered deep excavation is viewed as the most predictable, stable and least impactful approach. The excavation will be limited to the route and length necessary to cross directly beneath Route 1 which eliminates the need for temporary jacking and receiving pits. A temporary traffic bypass will be designed and constructed as depicted in **BP-1**. This two-lane bypass will divert all traffic flow to the west of the current roadway onto the Applicant's property to allow installation of the buried pipes beneath Route 1. The crossing will be effective to stub the pipes beyond the Route 1 limits so that once Route 1 is re-established to its original configuration, the pipe installations can continue safely in either direction. The bypass will be a detour roadway construction with engineered lane widths, curvature radii and road base, pavement and markings. Once the pipes are installed, Route 1 will be restored in kind and this bypass removed to enable further pipe installation to the pump station.

Construction: Prior to the bypass installation, environmental controls, dewatering, and stabilization of the nearby existing wetlands and topography will be engineered and installed. Ditches and sediment traps will be maintained and ground water from the excavation be pumped to sediment bags or settlement ponds. The new temporary road base will be fully installed, paved and marked prior to commencing deep excavation. The bypass will include barriers and signage to slow and control the traffic flow plus intermittent construction crossing to handle import and export of materials incidental to the construction.

Installation of the Route 1 crossing will begin with drilling and blasting of the deep rock followed by pavement removal and a temporary plunge/sediment pool within the pavement removal zone for any water to be pumped from the deep excavation. An initial cut will excavate the surface to bench down to a lower elevation. Then a stacked trench box or temporary sheet pile stabilized structure will be installed and maintained to provide for safe deep access. Deeper sump holes within the excavation will collect ground water for pumping into sediment bags or pools and pumping will remain continuous with perforated sump pits and well-suited pumps for this application. Due to the confined nature of this excavation, excessive storm events like rain or snow do not present much additional effort beyond adding a pump and sediment bags. This trench box/sheeting structure will extend down to stable bedrock and be tied back to soil anchors and/or temporary pilings in order to provide for the maximum clearance within the structure to

place the large pipes. The excavated materials found to be suitable for future backfill will be stockpiled within the bypass area as much as possible to reduce exporting across traffic, but unsuitable materials will be removed from the site upon excavation. The blasted rock will be excavated and likely crushed for use as backfill for the new road base. The new HDPE pipes will be placed and bedded, then backfilled to subgrade whereby the Route 1 roadway will be reconstructed to Maine Department of Transportation (MEDOT) standards and reopened to normal traffic.

Route 1 to the New Pump Station Connection (Station 2+00 to 0+00)

Summary: Once the temporary bypass lane is removed, the installation of approximately 200 feet of new piping from the westerly stub end at Route 1 to the new pump station building can commence (along with construction in an easterly direction through the local landowner easement described below). The pump station foundation will be in place at this time with pipes stubs through the foundation wall in which to connect. The 36-inch discharge pipe will be at a much higher elevation than the two 30-inch intake pipes throughout this zone and across Route 1. The three pipes gradually converge to a side-by-side configuration near the shoreline approximately 600 feet from the pump station. Once pipes are complete and backfilled, the surface area between Route 1 and the new pump station will be graded, restored and vegetated.

Construction: This 200-foot zone will be an “open cut” excavation by benching down and sloping the sides back for a safe and workable site except closest to Route 1 and the new pump station which will both need trench boxes or sheeting for safety and to prevent undermining. Erosion and sediment controls to divert runoff to strategically placed settling ponds and temporary sediment bags will be used to pump water from the ponds and excavations. Clearing and grubbing will begin this zone and stockpiles at the site will be surrounded with cutoff ditches and stabilized with seed and mulch. Then line drilling and blasting of any non-digable rock will be followed by excavation. Stockpiling spoils adjacent to the trench will decrease construction interface with the traveling public, but unsuitable and unwanted material will be exported with dump trucks. During excavation, sumps will be maintained to collect groundwater that will be pumped to sediment bags and/or pools. Meanwhile, the three new HDPE pipes will be prefabricated to length nearby to expedite installation immediately upon a completed excavation. These tough pipes can be prebuilt full length in this zone and pulled into the hole for mating to the stub ends which will speed the construction and minimize the earthen disturbance. Once the deeper intake pipes are installed, the trench will be backfilled up to the discharge pipe elevation. The discharge pipe will then proceed in the same manner. Backfill will bury the pipes completely between Route 1 and the new pump station within the new water treatment building. Finally, the surface area will be graded and planted with final erosion controls as designed.

Upland Easement – Eckrote Property (Station 2+70 to 6+00)

Summary: This upland zone of underground piping will extend approximately 330 feet from the easterly Route 1 new pipe stub ends to the shoreline at approximately the high tide line. The piping will leave the Route 1 crossing which is also located at the Eckrote (Landowner) driveway curb cut and will continue at a roughly 90-degree angle from Route 1 through an apparent existing old access road toward the shoreline. This access road is raised (“horseback”) and was likely constructed on a filled embankment long ago (**Appendix 7-C, Photo 1**). It is bordered to the north and south by low wetland areas. We plan to remove the necessary trees and lower this horseback elevation several feet prior to beginning construction to decrease the current erosion of the existing steep banks during the construction period. Although the intake pipes at Route 1 are quite deep, the new piping only requires 5 feet of backfill cover. Therefore, the trench depth is

significantly reduced near the shoreline at this lower elevation. Excavation through most of this zone will require trench boxes or sheeting in order to remain within the narrow 40-foot easement. This entire zone will require sheeting for the deeper westerly portion and trench boxes and/or sheeting for the shallower excavation toward the seashore. Additionally, a three-sided sheet pile cofferdam will be necessary at the existing stream/shoreline interface to cross that area with the least impact, continue the stream flow and to provide a dry space for mating the pipes that extends out to the bay. At approximately station 4+00 this 3-sided cofferdam will be installed to allow the pipe to make the transition from Elevation +10 to Elevation -8. Excavation of the cofferdam and trenching of the tidal zone along the route of the pipe is expected to be of a depth of 10 feet below existing grade. Excavated material will be placed adjacent to the trench and will be used for backfill of the trench once the pipe is installed. The Landowner easement provides for the Eckrote's to participate with the final restoration design and appearance

Construction: This 330-foot zone will likely be done in two halves of approximately 165 feet each due to the need for some working space. Construction will begin closest to Route 1 and extend half the length to the shoreline enabling use of that remaining area to place materials. Some trees will be cleared to begin this zone and the old shed that sits on the edge of a slope will be removed as directed by the landowner. The erosion and sediment controls to divert runoff and handle water will be installed to suit the next step which will need to be altered to suit the final excavated condition. Then the existing grade will be cut to a lower elevation followed by the application of stabilization fabric to cover the entire newly sloped surroundings that will be maintained for the entire construction duration until permanent seeding can be done the next growing season. Silt fence, ditching and sediment bags will be installed for this stage. Next, line drilling and blasting of any non-digable rock that exists will occur before any further excavation to utilize the existing soils as blast cover. Sheeting and tiebacks or stacked trench boxes will be installed, and excavation will occur within this stabilized space. Stockpiling spoils adjacent to the trench is not practical so most excavated spoils will be trucked away, sorted and stockpiled for return and reuse later as backfill in this same trench. During excavation, sumps will be maintained to collect groundwater that will be pumped to sediment bags, as there is no space for sediment pools. A temporary power service will be installed to provide pump power and pumps will be monitored during work shifts and off hours. Back up pumps will be on the site and ready for use if necessary. The HDPE pipes will be prefabricated nearby to the proper length and pulled in for mating to the stub end at Route 1. The easterly end of the trench and coffer/box structure will remain open for mating pipes in the next zone.

Once the first 165 feet of the pipes are installed and backfilled, the coffer/box structure will be jumped ahead for the next 165 feet to the shoreline that will repeat in the same manner. A three-sided coffer cell at the stream/high tide intersection will be installed to provide dry space for pipe mating below tide and allow the stream to remain flowing.

Once the pipes are installed and backfilled, the coffer structures will be removed, and the surface area will be graded and planted with final designed erosion controls and as agreed with the landowner.

Intertidal – Mudflats (Station 6+00 to 13+50)

Summary: Beyond the coffer cell described above lies the mudflat zone extending approximately 750 feet from the shoreline and mean high water line to the mean low water line (**Appendix 7-C, Photo 2**). There are no docks, moorings or structures nearby and this flat is closed to clamming and shell fishing. Existing bathymetric survey information of the proposed intake/outfall pipeline route is the current basis for planning and executing this pipe installation. Rock outcroppings and

boulders dot the area of this flat and fairly stable surface, which exhibits no sign of channeling or washing with the tide cycles. The pipe trench will be less than 10 feet deep in this zone leaving the pipes buried in approximately 5 feet of cover. It is anticipated that bedrock is below the proposed trench requiring no blasting, but if bedrock or large boulders are encountered, small concise and controlled blasting will occur. The construction will be timed to coincide with proper tides during daytime hours and will “play” the tides for access and construction activities in this zone. Due to the flat and stable surface, it is envisioned that open-cut trenching and side casting the material is the quickest and least impactful method to install the pipes in this zone. The excavated trench is expected to be approximately 12 feet to 15 feet wide at the bottom with mildly sloped sides making the trench width at the top (mudflat level) approximately 30 feet wide. The trench will be over-excavated to allow for in-washing of material during several tide cycles while the pipes are being placed and backfilled. Pipe installation within the mudflat zone is expected to take 2 to 3 weeks to complete. All tidal and intertidal pipe will be installed by the Float and Sink Method. The initial plan is to preassemble six lengths of pipe line at 1000 feet long and one at 300 feet long for the intertidal and offshore runs. Blank flanges will be installed at each end of the three pipes in a run. The outboard flanges of each run will have valves and air pressure monitoring to aid in submerging the pipe.

Construction: The intake and discharge pipes will be prefabricated in appropriate lengths at another location, floated and towed to the site and temporarily moored alongside the trench route. The pipes will ride the tides and set on the mudflat during low tide for a short period while the trench is prepared. The alignment and location will be established with simple grade stakes and offsets. Several excavators will be staged at the upland easement area and will crawl directly on the mudflats to dig the trench as tides allow. Temporary wood crane mats will be used to bridge over the stream outlet at the shoreline intersect to maintain stream flow and provide for excavator passage. An excavator will begin at the shoreline following the outgoing tide and as the tide goes, additional excavators will crawl into place to dig the trench. Working simultaneously over several tides, the trench will take shape as far out as the low water line will permit. The excavated material will be side cast to the opposite side of the trench route from the staged pipes. Using several excavators, it is envisioned to take a few days for the trench to be ready for pipe installation. The pipe will be positioned into the trench on an outgoing tide and joined to the preceding pipe at the 3-sided coffer at the shoreline. Then the pipes will be backfilled with the excavators shaping the trench surface to the original mudflat line. Then the excess soil, rocks and boulders will be removed and disposed of, leaving the mudflat in the same profile appearance as originally found. The most seaward pipe ends will protrude up out of the trench and float to enable attaching the next length of pipe which means the outward portion of the trench will be backfilled later once this piece is joined and submerged with the next piece of piping beyond. This will be located in the vicinity of the mean low water line to suit excavation with the tides in that the flat terrain provides little time at low tide to do much work. In the event ledge is encountered before the desired trench depth is achieved it will be profiled and submitted for evaluation. Ledge removal will be accomplished with a hoe ram or an excavator with a ripper tooth or a qualified blasting contractor with experience in underwater ledge removal.

Submerged in Water and Buried in Trench (Station 13+50 to 36+00)

Summary: The excavation equipment in this area will be barge-mounted and will continue trenching and pipe installation in the same manner until the water becomes too deep. At that point, excavators will be replaced by a barge-mounted crane with a clam shell bucket. In these submerged zones the trench will be over-excavated to account for wash-in between tide cycles. The trench bottom will be approximately 8 feet to 10 feet deep and 16 feet wide with mildly sloped sides to suit the soils encountered. Approximately 30,000 cubic yards of material will be

handled to install the pipes in this zone. Turbidity curtain will be used surrounding the immediate excavation similar to dredging projects.

Construction: For all remaining waterborne construction activities, Contractor will be in regular contact the mariner community, local Harbor Master and the US Coast Guard. The trench and pipe alignment will be established and maintained with “Dredgepack” surveying alignment system; a software specifically designed for this type of construction. Temporary H-pilings will also be used for tethering the floating pipes that await installation and the floating siltation boom which will surround the excavation. Floating 3-foot silt boom can be deployed to follow the excavation but must be of shallow depth to allow for tides and currents. Preassembled pipes with the concrete ballast blocks will be floated in next to the barges and readied for installation when the trench is prepared. Excavators on barges will dig the trench and side cast the material in the same manner as stated above to approximately Station 26+00 at which time crane and clamshell will complete the remaining 1000 feet of trench. All the excavation barges will be equipped with mooring spuds to hold position in the currents, winds and tide flows. The HDPE pipes will be joined and sunk to the trench bottom by means of controlled flooding of the air-filled floating pipes. The leading end will always “tail” up to the surface for future adjoining of subsequent lengths in the dry. Once the pipes are positioned in the trench, divers will verify proper alignment and installation criteria before backfilling. Backfill operations will be similar to the excavation operations. Excavators and/or cranes with clamshells will retrieve the side cast spoils and will backfill the material into the trench to cover the pipes. Divers will verify and provide video documentation that the backfill is adequate but not above the original seafloor profile. Once the pipe trench is backfilled, the remaining excess spoils will be loaded onto barges and sent to an upland disposal site. The seafloor topography will be smoothed to the original profile and once again verified by divers and video.

Exposed upon Seafloor (Station 36+00 to 42+00 to 69+00)

Summary: In this final zone the three seawater access system pipes will be positioned directly on seafloor. The discharge pipe will veer off and terminate at approximately Station 42+00 while the two intake pipes will extend further to station 69+00. All work will be performed from floating spud barges, push boats and smaller watercraft.

Construction: The pipes once again will be preassembled in the concrete ballast blocks, floated to the site and tethered to temporary pilings and anchors as necessary. Floating silt booms will not be necessary in this zone. Divers will survey the piping route to identify obstacles or depressions that may affect the pipes from properly setting on the sea bottom. Those obstacles and depressions will be corrected and/ or removed, and the pipes floated into place and submerged in a controlled “sink” by filling the pipes with water. Divers will again verify and video the final condition.

Intake Structures and Discharge Diffusers

Summary: The discharge pipe terminates with a diffuser and the intake pipes each have a support structure and screen, as depicted on the plans.

Construction: Spud barges will be positioned on location and divers will survey the existing bottom so obstacles can be removed, and the seafloor can be prepared to accept the final portions of piping. The discharge diffusers will be mated to the discharge pipe and will be sunk with the last leg of pipe. The intake structures will be crane-set, and divers will likely install a final insert

pipe to join the pipe ends to the intake structure piping. Divers will survey and video the final configuration of these end points.

7.3.2 Site Preparation and Initial Construction: 4 months

Summary: The current project timeline proposes the start of site preparation and construction will occur during the late summer/early fall of 2019, but the exact start date hinges on the permit review and issuing timeline. As noted before the beginning of main site construction will occur simultaneously with the construction of the intake/discharge system. Site preparation will involve removal of trees and vegetation within and closely surrounding the building footprints, along with implementation of stormwater and erosion control barriers to mitigate any impact from construction to the surrounding environment. Construction will prioritize early process facilities, such as the smolt, and the necessary supporting structures (oxygen generation, central utility, and water treatment). Supporting sitework will also occur during this phase, allowing logistical access and support to the areas of construction.

Construction: The main facility buildout will begin with site preparation and initial clearing of the forested areas encompassed in the scope of Phase 1. **CE110** shows the overall site layout with the proposed building footprints for full buildout, with the shaded area indicating where clearing will occur. The area will include the footprint for Building 1, located in the Northwest corner of the site, along with the smolt building region; additional clearing will occur for a laydown area located in the Eastern side of the proposed Building 2 footprint, as well as the access and area of the WTP. Clearing will extend beyond the building footprints themselves to allow for proper building setbacks, installation of stormwater systems, and access roads. A temporary access bridge will be erected across the stream leading to the WTP, and a main gravel access road will be constructed to a temporary gravel laydown area for clearing equipment and log storage. Note that cleared areas will not be grubbed until construction is about to commence to prevent erosion.

CE111 illustrates Phase 1A, which will proceed immediately following site clearing. During Phase 1A the overall area of impact for Phase 1 will undergo erosion and stormwater control measures, which are described in greater detail in Sections 12 and 14 of this application. This will include the installation of a silt fence around the perimeter of the area to prevent runoff during construction and protect the surrounding environment. A riprap perimeter along the North/Northwest edge of the site will be constructed for ground stabilization, along with a diversion trench to redirect stormwater runoff from the areas uphill of the site. Several plunge pools will be excavated for stormwater collection, the proposed locations of which are shown in the referenced drawing. A laydown area for equipment and materials will be grubbed and stabilized for use throughout construction, as will an area in the Building 7 footprint area to be used for temporary site offices and storage. The newly cleared WTP footprint will be stabilized with a gravel pad in preparation for construction. Access to these areas will be provided by a newly paved access road running from the existing paved lot to the Northeast corner of the site; this access road will be gradually extended as construction proceeds through the site. Construction of Phase 1 is anticipated to start in late summer or early fall 2019, following permit approval.

Building construction begins during Phase 1B, which is shown in **CE112**. Construction begins with the Smolt and water treatment facilities, with the building footprints being over-excavated, stabilized, and prepped for foundations and slabs. The building footprints will be excavated to final depth and backfilled with suitable materials before foundation construction begins. Both the smolt and WTP will require significant excavation due to the subgrade plumbing and equipment. The depth of excavation for some of the buildings may require ledge removal, the method of

which will be selected for minimal impact but may include controlled blasting if no means of lesser impact proves effective; further detail of this can be found in Section 20. Once excavation and backfill of the building footprint has been completed, installation of subgrade drainage and vapor barriers will occur to prevent water intrusion into the foundation. All process piping between the buildings, in addition to water supply, waste lines, and heating/cooling lines will be subgrade, and therefore as build construction proceeds there will also be extensive work installing the interconnecting pipelines between the facilities. The individual pipe sizes and schedules will be based on the particular application but, will all be installed through the digging of trenches and backfilling with proper material. As each building enters the foundation stage tie-in points for the various process and utility connections will be installed.

During this subphase there will also be additional sitework to prevent any runoff from the construction areas. Installation of culverts to bypass the construction area and digging of temporary sediment ponds will minimize the impact of the excavation and construction runoff. Access roads will be extended to encompass the Smolt and WTP footprints for conveyance of construction equipment.

Phase 1 Facility Construction: 8 months

Summary: Construction will begin to proceed across the site, beginning with the Smolt 1 facility and moving eastward to the Oxygen generation, CUP, and fish processing. Work will also proceed on the WTP in coordination with the construction of the intake and discharge pipeline system. Towards the end of this period module construction will begin, starting with the Westernmost portion of Building 1. Significant envelope construction for the initial process and supporting facilities will be completed by the end of this period.

Construction: The bulk of Phase 1 construction will occur within this time period. The cleared and prepped areas for the WTP and Smolt will be the initial focal points for envelope construction, with site preparation for the footprint of the oxygen generation, processing, and CUP occurring concurrently. As with the Smolt footprint, the newly grubbed area will undergo overexcavation and stabilization in preparation for foundation construction. **CE113** shows the site plan for Phase 1C. The buildings located in this newly excavated area will not require as deep of excavation as the Smolt or WTP facilities, however there will still be extensive process piping running between them and the rest of the buildings on site; like with the initial buildings this pipework will require the digging of trenches for installation, taking care not to disturb already installed piping or conflict with the stormwater management system. The foundation and slab of the Smolt facility will be poured, however only Smolt 1 will undergo envelope construction, with the adjoining Smolt 2 building being left for Phase 2. Construction will also proceed on the WTP, expanding from the intake pumping station to encompass the base slab along with all subgrade plumbing and utilities. The stormwater and erosion management systems implemented in Phase 1B will remain effective and no additional temporary measures will be needed to mitigate site impact outside of the noted construction footprints for the duration of Phase 1.

CE114 shows Phase 1D, which features the ongoing construction of the Smolt 1 facility, along with the start of foundation construction of the oxygen generation and CUP facilities. Envelope construction will proceed for the CUP; however, the construction of the processing building will be deferred to towards the end of Phase 1. During Phase 1D over-excavation and footprint preparation will begin for the first grow out module, located in the Northwest corner of the site, along with access roadways to the area. Due to the size of the tanks contained within each module, significant excavation and backfill will be required prior to foundation construction.

Phase 1E is displayed in **CE115**, during which a significant amount of the Smolt 1 building and equipment installation is completed, and foundation and envelope construction is in progress for module 1. Due to the nature of the existing soils on site and the mass of the modules, foundation footings will need to be constructed to ensure proper building stability and minimal settling during and post construction. Also, during this subphase the regions for the remaining two Northern modules is prepared for construction, and the access roadway is expanding to encompass the perimeter of Building 1.

It should be noted that during this time period construction of the intake/discharge pipeline and pump station will be completed, as will the majority of the WTP building and equipment installation. The electrical switchyard and CUP buildings, along with oxygen generation will also be fully built, equipped, and ready for operation by the end of this period. It is also expected that during this subphase municipal sewer pipeline construction will begin. A trench will be dug from a general access point in the Northeast corner of the site and proceeding Northward through the Matthews Brothers property, for which an easement has been issued, to the Perkins Rd. As construction proceeds the sewer discharge line will be installed inside the trench and backfilled with suitable soils. Once Perkins Rd. is reached, the pipeline will proceed Eastward adjacent to the road before tying into the sewer main by Northport Avenue.

Completion of Phase 1: 18 months

Summary: The final push of Phase 1 construction will focus on completion and commissioning of the Smolt 1 facility in order to receive the first shipment of eggs, and startup of all supporting facilities to accommodate facility operation. Phase 1 will be considered fully operational once Building 1 and fish processing are complete, along with the supporting facilities and administrative offices.

Construction: Construction of module 1 will be significantly underway at this point, and foundation and envelope construction will have begun for module 2 and module 3. Equipment installation for Smolt 1 is expected to be completed around Jan 2021, whereupon the facility is ready for the first egg delivery. Construction of the fish processing facility, administrative office building, and finishing structures such as gatehouses and fences will be completed by the conclusion of this phase, and main access roads to the finished structures will be paved. A variety of permanent stormwater management methods will be implemented to capture and redirect runoff from finished structures and solid surfaces. Further detail of these systems can be found in Section 12. The site will undergo significant landscaping and stabilization work during the completion of Phase 1, ensuring previously disturbed areas will not be problematic during the period of time between Phase 1 start up and operation and the commencement of Phase 2 construction.

Phase 2

7.3.3 Start of Phase 2: 15 months

Summary: The exact start date of Phase 2 will depend on the completion period of Phase 1 construction, and the period afterwards where facility startup, operation, and process optimization occurs. It is expected that the beginning of Phase 2 construction could occur as much as a year after Phase 1 completion to allow sufficient time for design improvements and preconstruction planning. Phase 2 facility buildout will encompass the remaining 3 modules contained in Building 2, the visitor center, and the remaining sitework needed for stabilization, stormwater control, access roads, and visual buffers. Since Phase 2 construction will begin only after startup

of Phase 1 facility operations a great degree of coordination will need to be engaged in between construction and production operations.

Construction: At the outset of Phase 2 construction will focus on the Smolt 2 building, located immediately adjacent to Smolt 1; the footprint for this building was prepped and stabilized during Phase 1, however the envelope construction and equipment installation was left for Phase 2. Also, during this period, construction will begin on module 4, located in the Southwest corner of the site. It should be noted that prior to construction of module 4 the areas comprising of its footprint and extending East to the laydown area will need to be cleared, as is shown in the shaded region in **CE116**. Since Phase 2 involves the expansion of the facility footprint South of Phase 1, the silt fence will be extended to encompass the newly cleared area. An expansion of the stormwater control system will also be necessary to control and mitigate runoff during construction in the expanded site. **CE117** shows the construction footprint of Phase 2A, along with the layout of the extended stormwater system. Much of the temporary basins and plunge pools used during Phase 1 construction will be removed and replaced with culverts to redirect runoff flow. New temporary plunge pools and a sediment pond will be dug down grade from the construction area and tied into the existing stormwater system. Also, during this Phase access driveways will be constructed along the perimeter of the area where modules 4-6 will be located.

Construction of Building 2 will proceed similarly to building 1, with the construction beginning in the West and moving East, minimizing the area of grubbed and unstable soil at any one time. As the footprint of each module is excavated to depth and backfilled connection trenches for the various process and utility piping will be dug and lines will be run to tie in points for each building. It is critical to note that as Phase 2 construction proceeds, the Phase 1 facility will be fully operational. Construction of the remaining buildings will need to take into consideration regular operational traffic flows, as well as avoidance of interruption of active process and utility lines required for current facility operation. Careful Phase 2 preconstruction planning will be required to ensure any impact to Phase 1 operation is minimized or negated.

7.3.4 Full Build-out: 12 months

Summary: The completion of Phase 2 will align with the full construction and commissioning of Building 2, putting the remaining 3 modules into operation. Following this the remaining sitework needed for site stabilization, stormwater management, and natural resource improvements will be completed. At this point the facility will be considered fully constructed and operational and will shift from the construction phase to monitoring and maintenance to ensure continued and efficient operation.

Construction: The final push of the project will mainly focus on the construction of modules 4-6, along with expanding the supporting utilities and equipment needed to make them operational. **CE118** presents the proposed Phase 2B, wherein significant progress has been made on the construction of modules 4 and 5, and the laydown area has been excavated and prepped for construction of the final module. The existing BWD building by the lower dam will be renovated and turned into a visitor center, however the construction impact of this will be minimal and not affect the surrounding environment. Referring again to **C-101** the fully built facility plan is shown. At this point all temporary sediment basins, plunge pools, and other non-permanent stormwater control measures will be either replaced with another permanent system (i.e. culverts to redirect runoff) or re-excavated and incorporated into the permanent stormwater management system. Note that careful cleanup of construction debris and equipment will occur at the end of this time period as the final construction efforts wrap up and facility commissioning is completed.

APPENDIX 7-A

Development Construction Schedule

APPENDIX 7-B

Seawater Access System Construction Schedule

APPENDIX 7-C

Seawater Access System Photo Log