

**MaineDOT INFRA Grant  
Schedule for I-395/Route 9 Connector  
Project**

ID	Task Name	Start	Finish	2016	2017	2018	2019	2020	2021	2022	2023	2024	2025
1	Public Meeting - Handoff from Planning (Study) to Project Development (Project)	Wed 7/20/16	Wed 7/20/16	◆ 7/20									
2	Project Kickoff (Project Development)	Mon 8/29/16	Mon 8/29/16	◆ 8/29									
3	Preliminary Engineering Phase	Mon 8/29/16	Tue 6/4/19	◆ 8/29			6/4						
4	Approval of Interchange Modification Report	Tue 8/30/16	Tue 8/30/16	◆ 8/30									
5	Project Programmed in MaineDOT 2017-18-19 Work Plan	Tue 1/3/17	Tue 1/3/17	◆ 1/3									
6	Initial Team Meeting	Mon 10/16/17	Mon 10/16/17			◆ 10/16							
7	STIP - Additional PE & R/W to be Programmed	Mon 4/2/18	Mon 4/2/18			◆ 4/2							
8	Preliminary Public Meeting	Thu 5/17/18	Thu 5/17/18			◆ 5/17							
9	Preliminary Alignment Complete	Fri 6/15/18	Fri 6/15/18			◆ 6/15							
10	STIP - Project Programmed for Construction	Mon 4/1/19	Mon 4/1/19				◆ 4/1						
11	Draft Preliminary Design Report (PDR) Distributed	Fri 4/5/19	Fri 4/5/19				◆ 4/5						
12	PDR and Preliminary Plan Complete	Tue 6/4/19	Tue 6/4/19				◆ 6/4						
13	Final Engineering Phase	Wed 6/5/19	Wed 7/14/21				6/5			7/14			
14	Final Highway Design	Wed 6/5/19	Wed 1/8/20				6/5			1/8			
15	Final Structural Design	Wed 6/5/19	Mon 3/30/20				6/5			3/30			
17	Formal Public Meeting	Fri 11/1/19	Fri 11/1/19							◆ 11/1			
18	Plan Impacts Complete	Wed 1/8/20	Wed 1/8/20							◆ 1/8			
16	Final Structural Plan Development	Tue 3/31/20	Fri 1/22/21							3/31			
19	Structural Plans Complete	Mon 1/25/21	Mon 1/25/21							◆ 1/25			
20	Utilities Certified	Mon 2/15/21	Mon 2/15/21							◆ 2/15			
21	Environmental Approvals Complete	Mon 2/15/21	Mon 2/15/21							◆ 2/15			
22	Right of Way Acquisition	Mon 6/21/21	Mon 6/21/21							◆ 6/21			
23	Right of Way Certified	Fri 6/25/21	Fri 6/25/21							◆ 6/25			
24	Plans, Specifications and Estimate (PS&E) Complete	Fri 6/25/21	Fri 6/25/21							◆ 6/25			
25	Project Advertised	Wed 7/14/21	Wed 7/14/21							◆ 7/14			
26	Contract Award	Fri 8/13/21	Fri 8/13/21							◆ 8/13			
27	Construction Begin	Tue 9/14/21	Tue 9/14/21							◆ 9/14			
28	Construction Phase	Tue 9/14/21	Fri 9/13/24							9/14			9/13
29	Construction Complete	Fri 9/13/24	Fri 9/13/24										◆ 9/13

Project: Project Schedule - Work Identification Number (WIN) 18915.00  
Date: Tue 10/24/17

