## **SEARSPORT**



Task Name	Duration	Start	Finish	S M	Mar 3	r 10 W T F S S	Mar 17
2024 Construction Season- DOWNTOWN							
BLUE CELLS DENOTE NIGHT WORK							
Setup Detour between Prospect St and Mortland. Close RT Lane, to 5' LT of roadway C/L.	1d	03/04/24	03/04/24				
Install Temporary Fencing Station 271+00-278+00 RT. Located 4' off from DoorStoop of existing business	2d	03/05/24	03/06/24				
Removing Existing Granite Curbing 270+00 to 284+00 RT Lane	2d	03/06/24	03/07/24				
Remove Pavement From 270+00 to 282+00 RT from Fence Line to 5' LT of roadway C/L	1d	03/07/24	03/07/24				
Underdrain, Boxcut, Drainage, electrical and Gravel from 270+00 to 282+00 RT, including Side Rds.	30d	03/07/24	04/17/24				
Fine Grading RT Lane and RT Shoulder 270+00 to 282+00	7d	04/15/24	04/23/24				
Route Traffic Up Black Road to avoid Mortland Intersection/ Buildout RT Lane @ Mortland to Sta 284+00	4d	04/15/24	04/18/24				
Pave Base 270+00 to 284+00- Base will be paved to 1' overlap LT of Center	2d	04/24/24	04/25/24				
Pave Intermediate 270+00 to 284+00, Centerline Joint will match Project C/L	2d	04/26/24	04/29/24				
Fine Grade Side Roads RT between 270+00 to 284+00	2d	04/26/24	04/29/24				
Pave Side Rds between 270+00 to 284+00 RT	2d	04/30/24	05/01/24				
Curbing Layout, Raise Rims	5d	05/02/24	05/08/24				
Install Granite Curbing and Slip-Form Curbing between Stations 270+00 to 284+00 RT	8d	05/08/24	05/17/24				
Sidewalk and Driveway Buildout between 270+00 to 284+00 RT	7d	05/15/24	05/23/24				
Pave Sidewalks and Driveways between 270+00 and 284+00 RT	2d	05/24/24	05/28/24				
Brick Sidewalk and Granite Work between Station 270+00 and 284+00 RT	30d	05/29/24	07/16/24				
SWAP DETOUR to LT side	1d	07/17/24	07/17/24				
Install Temporary Fencing Station 271+00 to 278+00 LT, Located 4' off from Door Stoop of existing Businesses	2d	07/18/24	07/19/24				
Remove Existing Granite Curbing From Station 270+00 to 284+00 LT	2d	07/20/24	07/22/24				
Remove Pavement from 270-282+00 from fence line to Previously removed C/L.	1d	07/23/24	07/23/24				
Underdrain, Boxcut, Drainage, Electrical and Gravel from 270+00 to 284+00	25d	07/24/24	08/27/24				
Fine Grade LT lane and LT Shoulder 270-282+00	5d	08/22/24	08/28/24				
Pave Base 270+00 to 284+00 LT lane, and LT Shoulder	2d	08/29/24	09/03/24				
Pave Intermediate 270+00 to 284+00 LT lane and LT Shoulder	2d	09/04/24	09/05/24				
Fine-Grading Side Rds LT	3d	08/29/24	09/04/24				
Pave Side Rds LT Side between 270+00 to 284+00 Including Mortland	4d	09/05/24	09/10/24				
Raise Rims, Layout for Curb Sub	5d	09/11/24	09/17/24				
Install Granite and Slipform Curbing between 270+00 to 284+00 LT	5d	09/18/24	09/24/24				
Sidewalk and Driveway Buildout between 270+00 to 284+00 LT	5d	09/19/24	09/25/24				
Sidewalk and Driveway Paving between 270+00 to 284+00 LT	5d	09/25/24	10/01/24				
Brick Sidewalk and Granite Entrance Construction 270+00 to 284+00 LT	30d	10/01/24	11/14/24				
Install Streetlights, and Crosswalks	5d	10/01/24	10/07/24				
Remove Detour	1d	10/15/24	10/15/24				
2024 SOUTH END 240+00 to 270+00							
Loam and Seeding, Rip Rap Finishing Touches, CLeanup:	204	02/45/24	04/05/04				
Count and Occurry, rap t triprining rountes, Oceanup.	30d	03/15/24	04/25/24				