



Construction Schedule  
Bar Harbor MaineDOT



Project No.: 19197.00																START ACTIVITY					
Week Ending: 9/1/2017																CPT ACTIVITY					
Resident: Dale Mayo																					
Superintendent: Scott Blanchard	9/8					9/15					9/22					9/29					
WORK DESCRIPTION	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	COMMENTS
<b>Shoulders &amp; Driveways</b>																					
Sand Point Road - Lookout Point (N)		X	X	X	X	X	X	X	X	X	X	X	X	X	X						
Lookout Point (N) - E. Hillside Dr.						X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
	L																				
<b>Install Drainage</b>	A																				
Hamor Lane - Crooked Road	B	X	X	X	X	X	X	X	X	X	X	X	X	X	X						
Crooked Road - Breakneck	O															X	X	X	X	X	
	R																				
<b>Install Water Services</b>																					
Hamor Lane - Crooked Road	D																				
	A	X	X	X	X	X	X	X	X	X	X	X	X	X	X						
<b>Excavate &amp; Gravel Main Line</b>	Y																				
Lookout Point (N) - Hamor Lane		X	X	X	X																
Hamor Lane - Crooked Road		X	X	X	X	X	X	X	X	X	X	X	X	X	X						
	H																				
<b>Heavy Rip Rap</b>	O																				
Hulls Cove	L	X	X	X	X	X	X	X	X	X	X	X	X	X	X						
	I																				
<b>Wet Cast Block Wall</b>	O																				
Wall #1 & #2 (Hulls Cove School)	L	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	X	
	I																				
<b>Slipform Concrete Curb</b>	D																				
Old Bar Harbor Rd. - E. Hillside Drive	A										X	X	X	X	X						
	Y																				
<b>Fine Grade RAP</b>																					
Hamor Lane - Crooked Road																X	X	X	X	X	