



Construction Schedule  
Bar Harbor MaineDOT



Project No.:	19197.00					START ACTIVITY															
Week Ending:	8/18/2017					CPT ACTIVITY															
Resident:	Dale Mayo																				
Superintendent:	Scott Blanchard					8/25			9/1			9/8			9/15						
WORK DESCRIPTION	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	M	T	W	T	F	COMMENTS
Activity/Equipment/ Personnel																					
<b>Shoulders &amp; Driveways</b>																					
Sand Point Road - Lookout Point (N)	X	X	X	X	X	X	X	X	X	L	L	X	X	X	X	X	X	X	X	X	
										A	A										
<b>Install Drainage</b>										B	B										
Hamor Lane - Crooked Road	X	X	X	X	X	X	X	X	X	O	O	X	X	X	X	X	X	X	X	X	
										R	R										
<b>Install Water Services</b>										D	D										
Lookout Point (N) - Hamor Lane	X	X	X	X	X					A	A	X	X	X	X	X	X	X	X	X	
Hamor Lane - Crooked Road						X	X	X	X	Y	Y										
<b>Excavate &amp; Gravel Main Line</b>										H	H	X	X	X	X	X	X	X	X	X	
Lookout Point (N) - Hamor Lane	X	X	X	X	X	X	X	X	X	O	O										
Hamor Lane - Crooked Road										L	L										
<b>Finegrade &amp; Pave</b>										I	I										
Baymeath Rd - Hulls Cove School	X	X	X	X	X	X	X	X	X	D	D										
<b>Wet Cast Wall #1 &amp; #2</b>	X	X	X	X	X	X	X	X	X	A	A	X	X	X	X	X	X	X	X	X	
										Y	Y										
<b>Slip Form Curb</b>																					
Old Bar Harbor Rd. - E. Hillside Drive																X	X	X	X	X	