
#### Sarah Mildred Long Bridge Replacement | Kittery, ME & Portsmouth, NH

MaineDOT Stakeholders Meeting – May 31, 2017











#### **Introductions**

#### **Joyce Taylor**

MDOT Chief Engineer

#### **Kaven Philbrook**

Cianbro Project Manager

#### **Hank Cook**

Cianbro Construction Manager

#### **Jeff Folsom**

MDOT Project Manager

#### Mike Franck

Cianbro Safety Manager

#### Pete Malikowski

- Cianbro Project Engineer

#### **Ron Taylor**

- MDOT Resident

#### **Keith Wallace**

Assistant Resident













## **Safety Update**

Total safe days: 961

Cianbro Recordable injuries: 0

Jim Wahatiala Styles PSMA

Director PSMA

QOB

Windsold A. H. Ha

A. H. Ha

Ront Many

Lawron

Lawron

Ront Many

Lawron

TM's on-site: 102

Subcontractors: 25

Total on-site: 127



Segment signing at Albacore Park










#### **Construction Schedule**









# **Approach Substructure**



Above - PV1-PV3 (vehicle piers) baseline



Above - PV3 with sheet piling removed











### **Approach Shared Piers**



Each of the (3) shared piers are underway – segment erection has started on the PS5 cantilevers











### **Precast Tower Superstructure**

Total precast segments: 88

Completed segments: 88

Sheave walls have also been precast to expedite

schedule.

Staining work will be completed this summer

Casting yard has been demobilized











## **Precast Tower Superstructure**





Tower precast segments have been erected

CIP Tower cap is complete at each tower











# **Tower – Machinery Room**



Kittery Tower & Machine Room – Vehicle beam in progress














## Tower - Control Room



Above – Shoring Plan of new control room in Portsmouth



Cianbro engineers traveled to Chicago to test the new bridge control system












### **Tower – Electrical Room & Vehicle Approach Beam**



Work on Electrical Rooms Underway on both sides of the project Mid-summer completion anticipated – electrical equipment installation follows



Above – Pier 9 Vehicle Approach Beam Concrete Placement










### **Precast Approach Superstructure**












# **Precast Approach Superstructure**







### **Demolition**



In-water piers in the main channel have been blasted. Atlantic Dismantling is currently removing demolition debris.












### **Upcoming Work – Lift Span Float-in**











# **Upcoming Work – Lift Span Float-in**





















































### **Questions**





