

# MaineDOT Construction Advertisement Schedule Status Report

This report was last refreshed on 09/25/2023.

The projects listed below consist of the current MaineDOT Construction Advertisement Plan and any projects that have been added to the schedule since the publication of the plan.

Dates and cost estimates are subject to change as projects become more fully developed.

This report will be updated each Monday. Questions about specific projects should be directed to the Program Manager listed below.

[Click here to view the current Construction Advertisement Plan](#)

## Bridge Construction

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<b>BRUNSWICK,,FRANK J. WOOD BRIDGE #2016</b> <b>Project Identification No:</b> 022603.00 <b>Description:</b> Frank J. Wood Bridge (#2016) over Androscoggin River. Located on the Brunswick-Topsham town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$60,028,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	01/11/23	02/01/23	02/01/23
Advertised On Time	<b>CARIBOU-LIMESTONE, GREENLAW BROOK NO. 2 BRIDGE #5625</b> <b>Project Identification No:</b> 021696.00 <b>Description:</b> Greenlaw Brook No. 2 Bridge (#5625) over Greenlaw Brook. Located 0.18 of a mile north of Route 89. <b>Administered By:</b> <b>Total Project Estimate:</b> \$2,395,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	03/22/23	04/12/23	04/12/23
Advertised On Time	<b>WEBSTER PLT, MATTAGODUS BRIDGE #5116</b> <b>Project Identification No:</b> 022266.00 <b>Description:</b> Mattagodus Bridge (#5116) over Mattagodus Stream. Located 0.43 of a mile southeast of the Kingman Twp. town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$3,344,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	03/29/23	03/29/23	04/19/23
Advertised On Time	<b>BANGOR, I95/BROADWAY BRIDGE #5789</b> <b>Project Identification No:</b> 022276.01 <b>Description:</b> I-95/ Broadway Bridge (#5789) over Route 15. Located 0.06 of a mile west of Interstate 95 northbound Exit 187. FHWA INFRA Grant recipient. <b>Administered By:</b> <b>Total Project Estimate:</b> \$34,259,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	04/26/23	05/10/23	05/10/23
Delayed	<b>BANGOR, KENDUSKEAG AVENUE/I-95 BRIDGE #5798</b>	04/26/23	03/26/25	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Project Identification No:</b> 026095.00 <b>Description:</b> Kenduskeag Avenue/I-95 Bridge (#5798) over Interstate 95. Located 0.19 of a mile north of Linden Street. <b>Administered By:</b> <b>Total Project Estimate:</b> \$9,850,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490			
Advertised On Time	<b>OAKFIELD, MADAWASKA #149.42 RAIL BRIDGE #7825</b> <b>Project Identification No:</b> 025177.00 <b>Description:</b> Madawaska #149.42 Rail Bridge (#7825) located 0.73 of a mile north of Ridge Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$5,195,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	05/24/23	05/31/23	05/31/23
Advertised On Time	<b>PERHAM, SALMON STREAM BRIDGE #2739</b> <b>Project Identification No:</b> 023128.00 <b>Description:</b> Salmon Stream Bridge (#2739) over Salmon Stream. Located 0.16 of a mile north of Mouse Island Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,210,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	05/30/23	06/28/23	06/28/23
Advertised On Time	<b>AUGUSTA, WESTERN AVE/I95 BRIDGE #5808</b> <b>Project Identification No:</b> 021672.00 <b>Description:</b> Western Avenue/ I-95 Bridge (#5808) over Interstate 95. Beginning at Tibbetts Street and extending west 0.53 of a mile, and 0.14 of a mile on Whitten Road. Project is awaiting a federal discretionary grant and will not proceed until awarded. <b>Administered By:</b> <b>Total Project Estimate:</b> \$33,403,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	06/27/23	07/19/23	07/19/23
Advertised On Time	<b>RUMFORD-MEXICO, RED BRIDGE #2707</b> <b>Project Identification No:</b> 021700.01 <b>Description:</b> Red Bridge (#2707) over Swift River. Located at the Rumford-Mexico town line. FHWA INFRA Grant recipient. <b>Administered By:</b> <b>Total Project Estimate:</b> \$10,012,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	06/28/23	07/05/23	07/05/23
Advertised On Time	<b>WOOLWICH-WISCASSET, NEW BRIDGE #0627</b> <b>Project Identification No:</b> 025305.00 <b>Description:</b> New Bridge (#0627) over Monstweag Brook. Located on the Wiscasset-Woolwich town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,174,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	07/26/23	08/16/23	08/16/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<b>WARREN, ST, GEORGE RIVER BRIDGE #5654</b> <b>Project Identification No:</b> 026154.00 <b>Description:</b> St. George River Bridge (#5654) over St. George River. Located 0.32 of a mile southwest of Route 131. <b>Administered By:</b> <b>Total Project Estimate:</b> \$3,380,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	08/16/23	09/13/23	09/13/23
Advertised On Time	<b>ALBANY TWP, CROOKED RIVER BRIDGE #5079</b> <b>Project Identification No:</b> 026122.00 <b>Description:</b> Crooked River Bridge (#5079) over Crooked River. Located 0.08 of a mile northwest of Route 35. <b>Administered By:</b> <b>Total Project Estimate:</b> \$949,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	08/30/23	09/13/23	09/13/23
Advertised On Time2023	<b>CAMDEN, SPRING BROOK BRIDGE #2794</b> <b>Project Identification No:</b> 022608.00 <b>Description:</b> Spring Brook Bridge (#2794) over Spring Brook. Located 0.94 of a mile southwest of the Lincolnville town line. Project funding is contingent on Congressionally Designated Spending approval. <b>Administered By:</b> <b>Total Project Estimate:</b> \$6,404,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	09/20/23	08/30/23	09/20/23
On Time	<b>AVON, CUSHMAN BRIDGE #6588</b> <b>Project Identification No:</b> 023098.00 <b>Description:</b> Cushman Bridge (#6588). Located 0.12 of a mile south of Airport Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$3,264,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	09/27/23	10/11/23	
On Time	<b>MEDWAY, I95 NB/ROUTE 116 BRIDGE #6077</b> <b>Project Identification No:</b> 025631.05 <b>Description:</b> I95 NB/Route 116 Bridge (#6077) over Interstate 95 NB. Located 2.12 miles north of T2 R9 NWP town line. FHWA INFRA Grant recipient. <b>Administered By:</b> <b>Total Project Estimate:</b> \$5,186,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	09/27/23	10/18/23	
On Time	<b>MEDWAY, I95 SB/ROUTE 116 BRIDGE #1411</b> <b>Project Identification No:</b> 025631.04 <b>Description:</b> I95 SB/Route 116 Bridge (#1411) over Route 116. Located 0.24 of a mile south of Main Road. FHWA INFRA Grant recipient. <b>Administered By:</b> <b>Total Project Estimate:</b> \$5,156,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	09/27/23	10/18/23	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
On Time	<b>MEDWAY, ROUTE 157/I-95 INTERCHANGE BRIDGE #6141</b> <b>Project Identification No:</b> 025631.03 <b>Description:</b> Route 157/I-95 Interchange Bridge (#6141) over Interstate 95. Located 0.25 of a mile north of Hale Street. FHWA INFRA Grant recipient. <b>Administered By:</b> <b>Total Project Estimate:</b> \$6,736,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	09/27/23	10/18/23	
On Time	<b>MEDWAY, VAUGHAN DAGGETT MEMORIAL BRIDGE #6078</b> <b>Project Identification No:</b> 025631.02 <b>Description:</b> Vaughan Daggett Memorial Bridge (#6078) over Penobscot Road. Located 0.152 of a mile north of Route 116. FHWA INFRA Grant recipient. <b>Administered By:</b> <b>Total Project Estimate:</b> \$12,840,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	09/27/23	10/18/23	
On Time	<b>MEDWAY, VAUGHAN DAGGETT MEMORIAL SB BRIDGE #1410</b> <b>Project Identification No:</b> 025631.01 <b>Description:</b> Vaughan Daggett Memorial SB Bridge (#1410) over Penobscot River. Located 0.51 of a mile south of Route 157. FHWA INFRA Grant recipient. <b>Administered By:</b> <b>Total Project Estimate:</b> \$12,850,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	09/27/23	10/18/23	
On Time	<b>PROSPECT, MARSH BRIDGE #2510</b> <b>Project Identification No:</b> 026440.00 <b>Description:</b> Marsh Bridge (#2510) over Carley Brook. Located 0.40 of a mile east of Route 1A. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,404,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	09/27/23	10/18/23	
Advertised On Time	<b>OLD TOWN, STILLWATER #1 BRIDGE #1472</b> <b>Project Identification No:</b> 022512.01 <b>Description:</b> Stillwater #1 Bridge (#1472) over the South Channel Stillwater River. Located 0.06 of a mile north of Free Street. FHWA INFRA Grant recipient. <b>Administered By:</b> <b>Total Project Estimate:</b> \$10,200,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	10/25/23	10/25/23	05/22/23
Advertised On Time	<b>OLD TOWN, STILLWATER #2 BRIDGE #2806</b> <b>Project Identification No:</b> 022511.01 <b>Description:</b> Stillwater #2 Bridge (#2806) over the North Channel Stillwater River. Located 0.13 of a mile north of Free Street. FHWA INFRA Grant recipient. <b>Administered By:</b>	10/25/23	10/25/23	05/22/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Total Project Estimate:</b> \$18,000,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490			
On Time	<b>WINSLOW, FISH BRIDGE #0509</b> <b>Project Identification No:</b> 022268.00 <b>Description:</b> Fish Bridge (#0509) over Winslow Stream. Located 0.10 of a mile southwest of the Benton town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$2,500,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	11/01/23	11/22/23	
On Time	<b>SKOWHEGAN, SMITH POND BRIDGE #6152</b> <b>Project Identification No:</b> 026115.00 <b>Description:</b> Smith Pond Bridge (#6152) over West Branch Wesserunsett Stream. Located 0.36 of a mile north of Molunkus Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,670,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	11/08/23	11/08/23	
On Time	<b>NORWAY, TANNERY BROOK BRIDGE #3610</b> <b>Project Identification No:</b> 023116.00 <b>Description:</b> Tannery Brook Bridge (#3610) over Tannery Brook. Located 0.14 of a mile northwest of Paris Street. <b>Administered By:</b> <b>Total Project Estimate:</b> \$2,978,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	11/15/23	11/15/23	
On Time	<b>STONINGTON, OCEANVILLE BRIDGE #3696</b> <b>Project Identification No:</b> 022630.00 <b>Description:</b> Oceanville Bridge (#3696) over Oceanville Thoroughfare. Located 0.38 of a mile west of Hatchs Cove Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$5,720,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	11/29/23	11/29/23	
On Time	<b>FREEMPORT / YARMOUTH, ROUTE 1/COUSINS RIVER BRIDGE #2183</b> <b>Project Identification No:</b> 021725.00 <b>Description:</b> Route 1/Cousins River Bridge (#2183) over Cousins River. Located on the Freeport-Yarmouth town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$10,256,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	12/06/23	12/06/23	
On Time	<b>MARION TWP, ROUTE 86 CLIFFORD BRIDGE #5223</b> <b>Project Identification No:</b> 025211.00	12/13/23	11/15/23	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Description:</b> Clifford Bridge (#5223) over Clifford Stream. Located 1.56 miles southwest of Marion Station Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,700,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490			
On Time	<b>WELLS, BUFFAM BRIDGE #2107</b> <b>Project Identification No:</b> 023535.00 <b>Description:</b> Buffam Bridge (#2107) over Webhannet River. Located 0.02 of a mile south of Falls Park. <b>Administered By:</b> <b>Total Project Estimate:</b> \$2,805,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	12/13/23	12/13/23	
On Time	<b>DEBLOIS, DEBLOIS BRIDGE #3152</b> <b>Project Identification No:</b> 025297.00 <b>Description:</b> Deblois Bridge (#3152) over Narraguagus River. Located 0.14 of a mile east of Lane Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,400,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	12/20/23	12/20/23	
On Time	<b>PALMYRA, HANSON BRIDGE #1035</b> <b>Project Identification No:</b> 022256.00 <b>Description:</b> Hanson Bridge (#1035) over Smith Brook. Located 0.34 of a mile south of Spring Hill Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,816,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	12/20/23	01/03/24	
On Time	<b>MACWAHOC PLT, KINGMAN ROAD BRIDGE #5021</b> <b>Project Identification No:</b> 022250.00 <b>Description:</b> Kingman Road Bridge (#5021) over Macwahoc Stream. Located 0.38 of a mile southeast of Route 2. <b>Administered By:</b> <b>Total Project Estimate:</b> \$3,970,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	12/27/23	01/10/24	

## Bridges Other

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<b>WEST GARDINER, TAPPAN BRIDGE #2834</b> <b>Project Identification No:</b> 022376.00 <b>Description:</b> Tappan Bridge (#2834) over Cobbossee Stream. Located on the West Gardiner- Litchfield town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$383,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	02/15/23	02/22/23	02/22/23
Advertised On Time	<b>CORINTH, ROBYVILLE BRIDGE #1003</b> <b>Project Identification No:</b> 025455.00 <b>Description:</b> Robyville Bridge (#1003) over Kenduskeag Stream. Located 0.28 of a mile north of the Kenduskeag town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$144,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	03/22/23	03/22/23	03/22/23
Advertised On Time	<b>GUILFORD, GUILFORD MEMORIAL BRIDGE #2337</b> <b>Project Identification No:</b> 025303.00 <b>Description:</b> Guilford Memorial Bridge (#2337) over the Piscataquis River. Located 0.06 of a mile north of Elm Street. <b>Administered By:</b> <b>Total Project Estimate:</b> \$378,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	03/22/23	03/22/23	03/22/23
Advertised On Time	<b>HOULTON, I-95 NB / US ROUTE 1 BRIDGE #1382</b> <b>Project Identification No:</b> 025159.00 <b>Description:</b> Houlton, I-95 NB / US Route 1 Bridge (#1382) over Route 1. Located 0.28 of a mile north of Exit 302. <b>Administered By:</b> <b>Total Project Estimate:</b> \$332,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	03/22/23	03/22/23	03/22/23
Advertised On Time	<b>HOULTON, I95 SB / US ROUTE 1 BRIDGE #6098</b> <b>Project Identification No:</b> 025157.00 <b>Description:</b> Houlton, I-95 SB / US Route 1 Bridge (#6098) over Route 1. Located 0.30 of a mile south of Exit 302. <b>Administered By:</b> <b>Total Project Estimate:</b> \$343,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	03/22/23	03/22/23	03/22/23
Advertised On Time	<b>ISLAND FALLS, BELVEDERE ROAD/ I-95 BRIDGE #6174</b> <b>Project Identification No:</b> 025149.00	03/22/23	03/22/23	03/22/23



Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p><b>Description:</b> Belvedere Road/ I-95 Bridge (#6174) over Interstate 95. Located 0.63 of a mile northwest of Sherman Street.</p> <p><b>Administered By:</b>  <b>Total Project Estimate:</b> \$506,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>			
Advertised On Time	<p><b>ISLAND FALLS, ROUTE 159/ I-95 BRIDGE #6175</b>  <b>Project Identification No:</b> 025147.00  <b>Description:</b> Route 159/ I-95 Bridge (#6175) over Interstate 95. Located 0.64 of a mile east of Old Patten Road.</p> <p><b>Administered By:</b>  <b>Total Project Estimate:</b> \$502,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	03/22/23	03/22/23	03/22/23
Advertised On Time	<p><b>MONTICELLO, MEDUXNEKEAG BRIDGE #2542</b>  <b>Project Identification No:</b> 025537.00  <b>Description:</b> Meduxnekeag Bridge (#2542) over North Branch Meduxnekeag River. Located 0.22 of a mile north of School Street.</p> <p><b>Administered By:</b>  <b>Total Project Estimate:</b> \$567,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	03/22/23	03/22/23	03/22/23
Advertised On Time	<p><b>SHERMAN, I-95 NB/ BENEDICTA ROAD BRIDGE #6167</b>  <b>Project Identification No:</b> 025539.00  <b>Description:</b> I-95 NB / Benedicta Road Bridge (#6167) over Benedicta Road. Located 0.02 of a mile south of Exit 264.</p> <p><b>Administered By:</b>  <b>Total Project Estimate:</b> \$265,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	03/22/23	03/22/23	03/22/23
Advertised On Time	<p><b>SHERMAN, I-95 NB/ROUTE 158 BRIDGE #6168</b>  <b>Project Identification No:</b> 025451.00  <b>Description:</b> I-95 NB /Route 158 Bridge (#6168) over Route 158. Located 0.47 of a mile north of the Benedicta Road.</p> <p><b>Administered By:</b>  <b>Total Project Estimate:</b> \$164,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	03/22/23	03/22/23	03/22/23
Advertised On Time	<p><b>SHERMAN, I-95 SB/BENEDICTA ROAD BRIDGE #1407</b>  <b>Project Identification No:</b> 025545.00  <b>Description:</b> I-95 SB / Benedicta Road Bridge (#1407) over Benedicta Road. Located 0.26 of a mile south of Interstate 95 southbound Exit 264 on-ramp.</p> <p><b>Administered By:</b>  <b>Total Project Estimate:</b> \$265,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	03/22/23	03/22/23	03/22/23



Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<b>SHERMAN, I-95 SB/ROUTE 158 BRIDGE #1406</b> <b>Project Identification No:</b> 025547.00 <b>Description:</b> I-95 SB / Route 158 Bridge (#1406) over Route 158. Located at the Interstate 95 southbound Exit 264. <b>Administered By:</b> <b>Total Project Estimate:</b> \$164,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	03/22/23	03/22/23	03/22/23
Advertised On Time	<b>FAIRFIELD, INTERSTATE 95/ M C RR BRIDGE #5999</b> <b>Project Identification No:</b> 023192.00 <b>Description:</b> I-95/ MCRR Bridge (#5999) over Lower Kennebec River. Located 0.10 of a mile east of Interstate 95 northbound Exit 133. <b>Administered By:</b> <b>Total Project Estimate:</b> \$379,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	03/27/23	03/27/23	03/22/23
Advertised On Time	<b>PORTLAND, FRANKLIN STREET BRIDGE #6300</b> <b>Project Identification No:</b> 026448.00 <b>Description:</b> Franklin Street Bridge (#6300) over Franklin Street. Located 0.34 of a mile north of Preble Street Extension. <b>Administered By:</b> <b>Total Project Estimate:</b> \$573,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	03/27/23	03/27/23	04/12/23
Advertised On Time	<b>PORTLAND, I-295 SB/FRANKLIN STREET BRIDGE #6541</b> <b>Project Identification No:</b> 026446.00 <b>Description:</b> I-295 SB/Franklin Street Bridge (#6541) over Franklin Street. Located 0.25 of a mile south of Route 1A exit. <b>Administered By:</b> <b>Total Project Estimate:</b> \$375,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	03/27/23	03/27/23	04/12/23
Advertised On Time	<b>PORTLAND, TUKEY BRIDGE #3088</b> <b>Project Identification No:</b> 026176.00 <b>Description:</b> Tukey Bridge (#3088) over Back Bay. Located 0.49 of a mile north of Mountfort Street. <b>Administered By:</b> <b>Total Project Estimate:</b> \$2,645,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	03/27/23	03/27/23	04/12/23
Advertised On Time	<b>PORTLAND I-295 BRIDGES #6292, #6294, #6535, AND #6556</b> <b>Project Identification No:</b> 026452.00	04/12/23	04/12/23	04/19/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p><b>Description:</b> I-295 Over Fore River Parkway Bridge (#6292 and #6556) over Fore River Parkway. Located 0.24 of a mile north of Route 1A including two ramps. Congress Street and Park Street Bridge (#6535 and #6294) located 0.01 of a mile south of Congress Street.</p> <p><b>Administered By:</b>  <b>Total Project Estimate:</b> \$2,176,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>			
Advertised On Time	<p><b>WISCASSET, WESTPORT-WISCASSET BRIDGE #3180</b>  <b>Project Identification No:</b> 026908.00  <b>Description:</b> Westport-Wiscasset Bridge (#3180) over Cowsweag Narrows. Located 0.10 of a mile west of Burnell Road.</p> <p><b>Administered By:</b>  <b>Total Project Estimate:</b> \$1,515,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	04/12/23	04/12/23	04/19/23
Advertised On Time	<p><b>ANSON, ROBERT GARLAND BRIDGE #2615</b>  <b>Project Identification No:</b> 023200.00  <b>Description:</b> Robert Garland Bridge (#2615) over Carrabassett River. Located 0.12 of a mile north of Route 234.</p> <p><b>Administered By:</b>  <b>Total Project Estimate:</b> \$1,296,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	05/31/23	06/28/23	06/28/23
Advertised On Time	<p><b>FARMINGTON, RUSSELL MILLS BRIDGE #0067</b>  <b>Project Identification No:</b> 024903.00  <b>Description:</b> Russell Mills Bridge (#0067) over Temple Stream. Located 0.21 of a mile north of Route 43.</p> <p><b>Administered By:</b>  <b>Total Project Estimate:</b> \$485,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	05/31/23	05/31/23	05/31/23
Advertised On Time	<p><b>CARIBOU, CARIBOU STREAM BRIDGE #0181</b>  <b>Project Identification No:</b> 018984.00  <b>Description:</b> Caribou Stream Bridge (#0181) over Caribou Stream. Located 0.02 of a mile south of Water Street.</p> <p><b>Administered By:</b>  <b>Total Project Estimate:</b> \$970,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	06/28/23	07/12/23	07/12/23
Advertised On Time	<p><b>SOUTH PORTLAND I-295 RAMP 5/RED BROOK BRIDGE #6284 LONG CREEK # 2 BRIDGE #6219</b>  <b>Project Identification No:</b> 020535.00</p>	06/28/23	07/26/23	07/26/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p><b>Description:</b> Restore Aquatic Organism passage in Red Brook at I-295 Ramp 5/Red Brook Bridge (#6284) located on the Maine Turnpike Approach off-ramp, and at Long Creek # 2 Bridge (#6219) located on Route 1.</p> <p><b>Administered By:</b>  <b>Total Project Estimate:</b> \$749,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>			
Advertised On Time	<p><b>SOUTH PORTLAND,I-295 NB/ RED BROOK BRIDGE #6285</b>  <b>Project Identification No:</b> 023601.00  <b>Description:</b> I-295 NB/ Red Brook Bridge (#6285) over Red Brook. Located 0.93 of a mile north of the Portland town line.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$1,555,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	06/28/23	07/29/23	07/26/23
Advertised On Time	<p><b>THE FORKS/W. FORKS, BRIDGE #2841</b>  <b>Project Identification No:</b> 022362.00  <b>Description:</b> The Forks Bridge (#2841) over the Upper Kennebec River. Located 0.03 of a mile north of Lake Moxie Road.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$997,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	06/28/23	07/12/23	07/12/23
Advertised On Time	<p><b>GARDINER-RANDOLPH, PEARL HARBOR REMEMBRANCE BRIDGE #2304</b>  <b>Project Identification No:</b> 025301.00  <b>Description:</b> Pearl Harbor Remembrance Bridge (#2304) over the Kennebec River. Located 0.11 of a mile west of Route 126.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$3,593,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	07/05/23	07/26/23	07/26/23
Advertised On Time	<p><b>BRUNSWICK, RIVER ROAD BRIDGE #6267</b>  <b>Project Identification No:</b> 025151.00  <b>Description:</b> River Road Bridge (#6267) over Interstate 295. Located 0.22 of a mile northwest of Fox Run Drive.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$502,000  <b>Program Manager:</b> Wayne Frankhauser  <b>Phone:</b> 624-3490</p>	07/19/23	07/12/23	07/12/23
Advertised On Time	<p><b>FREEPORT, COUNTY ROAD / I-295 BRIDGE #0585</b>  <b>Project Identification No:</b> 025291.00  <b>Description:</b> County Road/I-295 Bridge (#0585) over Interstate 295. Located 0.56 of a mile east of Webster Road.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$438,000  <b>Program Manager:</b> Wayne Frankhauser</p>	07/19/23	07/12/23	07/12/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Phone:</b> 624-3490			
Advertised On Time	<b>BANGOR, I395 / MAIN ST BRIDGE #5799</b> <b>Project Identification No:</b> 025063.00 <b>Description:</b> I-395/Main Street Bridge (#5799) over Main Street. Located 0.23 of a mile west of the Brewer town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$874,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	07/28/23	07/26/23	07/26/23
Advertised On Time	<b>HARRISON, BEAR RIVER BRIDGE #6121</b> <b>Project Identification No:</b> 023198.00 <b>Description:</b> Bear River Bridge (#6121) over Bear River. Located 0.03 of a mile northeast of Tolman Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$803,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	08/02/23	08/23/23	08/23/23
Delayed	<b>NORTH YARMOUTH, WALNUT HILL BRIDGE (#0188)</b> <b>Project Identification No:</b> 022338.00 <b>Description:</b> Walnut Hill Bridge (#0188) over MCRR. Located 0.14 of a mile north of Hazel Lane. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,365,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	08/09/23	12/06/23	
Advertised On Time	<b>HALLOWELL, VAUGHAN MEMORIAL BRIDGE #0490</b> <b>Project Identification No:</b> 025463.00 <b>Description:</b> Vaughan Memorial Bridge (#0490) over Vaughan Stream. Located 0.41 of a mile northeast of Smith Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$500,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	08/16/23	09/13/23	09/13/23
Advertised On Time	<b>PENOBSCOT NARROWS BRIDGE AND OBSERVATORY #6421 LIGHTING</b> <b>Project Identification No:</b> 024595.00 <b>Description:</b> Penobscot Narrows Bridge and Observatory (#6241) over Penobscot River. Located at the Prospect- Verona Island town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,960,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	08/23/23	09/13/23	09/13/23
On Time	<b>RUMFORD, MORSE BRIDGE #2585</b> <b>Project Identification No:</b> 025293.00 <b>Description:</b> Morse Bridge (#2585) over the Androscoggin River. Located 0.04 of a mile east of Route 2. <b>Administered By:</b>	09/13/23	10/11/23	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Total Project Estimate:</b> \$570,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490			
Delayed	<b>BANGOR, JOSHUA CHAMBERLAIN BRIDGE #5312</b> <b>Project Identification No:</b> 025313.00 <b>Description:</b> Joshua Chamberlain Bridge (#5312) over Penobscot River and Railroad Yard. Located 0.06 of a mile northwest of the Brewer town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$2,326,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	09/27/23	09/10/24	
On Time	<b>SOUTH PORTLAND, RAMP SP4 BRIDGE #1376</b> <b>Project Identification No:</b> 022258.00 <b>Description:</b> Ramp SP4 Bridge (#1376) over northbound ramp of Interstate 295 to Route 1. Located off Exit 4 on Interstate 295 southbound. <b>Administered By:</b> <b>Total Project Estimate:</b> \$6,750,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	09/27/23	10/25/23	
On Time	<b>CAMDEN, RAWSON AVENUE BRIDGE #3173</b> <b>Project Identification No:</b> 025095.00 <b>Description:</b> Rawson Avenue Bridge (#3173) over Megunticook River. Located 0.05 of a mile southwest of Washington Street. <b>Administered By:</b> <b>Total Project Estimate:</b> \$565,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	10/18/23	10/25/23	
On Time	<b>KENNEBUNK, NASH MILL BRIDGE #5756</b> <b>Project Identification No:</b> 023629.00 <b>Description:</b> Nash Mill Bridge (#5756) over Mousam River. Located 0.14 of a mile north of Hammond Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,951,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	10/20/23	11/03/23	
On Time	<b>YARMOUTH, INTERSTATE 295 BR# 1137</b> <b>Project Identification No:</b> 026462.00 <b>Description:</b> I-295 NB/Cousins River Bridge (#1137) over Cousins River. Located on the Freeport-Yarmouth town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$521,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	12/06/23	12/06/23	
On Time	<b>WELLS, BRANCH BROOK BRIDGE #3091</b> <b>Project Identification No:</b> 023188.00 <b>Description:</b> Branch Brook Bridge (#3091) over Branch Brook. Located on the Wells-Kennebunk town line. <b>Administered By:</b>	12/13/23	12/13/23	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Total Project Estimate:</b> \$535,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490			

## Highway Construction

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<b>SEARSPORT, ROUTE 1/3</b> <b>Project Identification No:</b> 017281.00 <b>Description:</b> Beginning at Savage Road and extending northeast 1.94 miles. This project is using Congressionally Directed Spending. <b>Administered By:</b> <b>Total Project Estimate:</b> \$21,087,000 <b>Program Manager:</b> Brad Foley <b>Phone:</b> 624-3480	03/15/23	01/31/23	02/01/23
Advertised On Time	<b>VAN BUREN, US ROUTE 1</b> <b>Project Identification No:</b> 020421.00 <b>Description:</b> Beginning 0.02 of a mile south of Monroe Street and extending north 2.74 miles. Project funding is contingent on Congressionally Directed Spending approval. <b>Administered By:</b> <b>Total Project Estimate:</b> \$9,065,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/29/23	03/22/23	03/22/23
Advertised On Time	<b>OLD TOWN, STILLWATER AVE</b> <b>Project Identification No:</b> 022950.01 <b>Description:</b> Beginning 0.01 of a mile north of the Orono town line and extending north 0.72 of a mile (includes all approaches). Excludes the bridge over the Penobscot River. FHWA INFRA Grant recipient. <b>Administered By:</b> <b>Total Project Estimate:</b> \$13,019,000 <b>Program Manager:</b> Brad Foley <b>Phone:</b> 624-3480	04/26/23	04/26/23	04/26/23
Advertised On Time	<b>SANFORD, ALFRED &amp; SCHOOL ST</b> <b>Project Identification No:</b> 019001.00 <b>Description:</b> Located at the intersection of Route 4 and School Street. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,920,000 <b>Program Manager:</b> Brad Foley <b>Phone:</b> 624-3480	07/14/23	07/12/23	07/12/23
Advertised On Time	<b>AUBURN, HOTEL ROAD</b> <b>Project Identification No:</b> 022384.00 <b>Description:</b> Beginning at East Hardscrabble Road and extending north 0.50 of a mile to Lewiston Junction Road. ATRC Sponsored. <b>Administered By:</b> Delivery is controlled by the local project administrator <b>Total Project Estimate:</b> \$2,158,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	08/09/23	08/23/23	08/23/23
Advertised On Time	<b>CAMDEN-LINCOLNVILLE, ROUTE 1</b> <b>Project Identification No:</b> 018283.10	08/16/23	08/16/23	08/16/23



Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p><b>Description:</b> Beginning 0.55 of a mile north of Sagamore Farm Road and extending north 1.56 miles. This project is using Congressionally Directed Spending.</p> <p><b>Administered By:</b>  <b>Total Project Estimate:</b> \$153,000  <b>Program Manager:</b> Brad Foley  <b>Phone:</b> 624-3480</p>			
On Time	<p><b>I-295 EXIT 4 SOUTH BOUND ACCESS</b>  <b>Project Identification No:</b> 012800.30  <b>Description:</b> New access on Interstate 295 at Exit 4. Project is a partnership with South Portland.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$4,635,000  <b>Program Manager:</b> Brad Foley  <b>Phone:</b> 624-3480</p>	10/18/23	10/18/23	
On Time	<p><b>LYMAN-GORHAM, ROUTE 202</b>  <b>Project Identification No:</b> 022641.00  <b>Description:</b> Beginning 0.13 of a mile north of Route 5 extending north 2.16 miles. Beginning 0.16 of a mile north of Main Street extending north 0.20 of a mile. Beginning 0.62 of a mile north of Osborne Road extending north 0.56 of a mile.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$12,542,000  <b>Program Manager:</b> Brad Foley  <b>Phone:</b> 624-3480</p>	10/25/23	10/25/23	
Delayed	<p><b>YORK, ROUTE 1A. PHASE 1</b>  <b>Project Identification No:</b> 021651.00  <b>Description:</b> Beginning 0.04 of a mile south of Lindsay Road extending north 0.15 of a mile then northeast 0.17 of a mile on Long Sands Road. Also includes 0.29 of a mile of Route 1A from intersection to Moulton Lane; construction in WIN 21651.01. KACTS Sponsored.  <b>Administered By:</b> Delivery is controlled by the local project administrator  <b>Total Project Estimate:</b> \$3,642,000  <b>Program Manager:</b> Jeffrey Tweedie  <b>Phone:</b> 624-3420</p>	12/13/23	10/16/24	

# Highway Light Capital Paving

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<b>BROWNFIELD AREA 2023 LCP</b> Project Identification No: 025853.00 Description: Brownfield Area LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380	03/01/23	03/01/23	03/01/23
Advertised On Time	<b>DENNYVILLE AREA 2023 LCP</b> Project Identification No: 025873.00 Description: Dennysville Area LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380	03/01/23	03/01/23	03/01/23
Advertised On Time	<b>ETNA AREA 2023 LCP</b> Project Identification No: 025875.00 Description: Etna Area LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380	03/01/23	03/01/23	03/01/23
Advertised On Time	<b>FRENCHVILLE AREA 2023 LCP</b> Project Identification No: 025881.00 Description: Frenchville Area LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380	03/01/23	03/01/23	03/01/23
Advertised On Time	<b>GRAY AREA 2023 LCP</b> Project Identification No: 025855.00 Description: Gray Area LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380	03/01/23	03/01/23	03/01/23
Advertised On Time	<b>HOULTON AREA 2023 LCP</b> Project Identification No: 025883.00 Description: Houlton Area LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380	03/01/23	03/01/23	03/01/23
Advertised On Time	<b>HOWLAND AREA 2023 LCP</b> Project Identification No: 025877.00 Description: Howland Area LCP Administered By: Total Project Estimate: Program Manager: David Bernhardt Phone: 624-3380	03/01/23	03/01/23	03/01/23
Advertised On Time	<b>NEW PORTLAND AREA 2023 LCP</b> Project Identification No: 025869.00	03/01/23	03/01/23	03/01/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Description:</b> New Portland Area LCP <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Advertised On Time	<b>NEWCASTLE AREA 2023 LCP</b> <b>Project Identification No:</b> 025861.00 <b>Description:</b> Newcastle Area LCP <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/01/23	03/01/23	03/01/23
Advertised On Time	<b>OAKLAND AREA 2023 LCP</b> <b>Project Identification No:</b> 025863.00 <b>Description:</b> Oakland Area LCP <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/01/23	03/01/23	03/01/23
Advertised On Time	<b>PRESQUE ISLE AREA 2023 LCP</b> <b>Project Identification No:</b> 025885.00 <b>Description:</b> Presque Isle Area LCP <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/01/23	03/01/23	03/01/23
Advertised On Time	<b>RANGELEY AREA 2023 LCP</b> <b>Project Identification No:</b> 026762.00 <b>Description:</b> Rangeley Area 203 LCP <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/01/23	03/01/23	03/01/23
Advertised On Time	<b>SEARSMONT AREA 2023 LCP</b> <b>Project Identification No:</b> 025865.00 <b>Description:</b> Searsmont Area LCP <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/01/23	03/01/23	03/01/23
Advertised On Time	<b>SKOWHEGAN AREA 2023 LCP</b> <b>Project Identification No:</b> 025871.00 <b>Description:</b> Skowhegan Area LCP <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/01/23	03/01/23	03/01/23
Advertised On Time	<b>TOPSFIELD AREA 2023 LCP</b> <b>Project Identification No:</b> 025887.00 <b>Description:</b> Topsfield Area 2023 LCP <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/01/23	03/01/23	03/01/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<b>TRENTON AREA 2023 LCP</b> <b>Project Identification No:</b> 025879.00 <b>Description:</b> Trenton Area LCP <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/01/23	03/01/23	03/01/23
Advertised On Time	<b>WELLS AREA 2023 LCP</b> <b>Project Identification No:</b> 025857.00 <b>Description:</b> Wells Area LCP <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/01/23	03/01/23	03/01/23
Advertised On Time	<b>WOODSTOCK-RUMFORD 2023 LCP</b> <b>Project Identification No:</b> 025867.00 <b>Description:</b> Woodstock-Rumford Area 2023 LCP <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/01/23	03/01/23	03/01/23

## Highway Preservation Paving

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<b>2023 SEALING-REGION 5</b> <b>Project Identification No:</b> 018995.56 <b>Description:</b> Crack Seal. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	01/25/23	01/25/23	01/25/23
Advertised On Time	<b>ROCKLAND, ROUTE 1</b> <b>Project Identification No:</b> 022458.00 <b>Description:</b> Beginning at the Thomaston town line and extending northeast 1.315 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/01/23	02/01/23	02/01/23
Advertised On Time	<b>LEE, ROUTE 6</b> <b>Project Identification No:</b> 025827.00 <b>Description:</b> Beginning at Lincoln town line and extending east 3.71 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/08/23	02/08/23	02/08/23
Advertised On Time	<b>SPRINGFIELD-CARROLL, ROUTE 6</b> <b>Project Identification No:</b> 025829.00 <b>Description:</b> Beginning 0.93 of a mile west of the Springfield-Carroll Plt. town line and extending east 7.57 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/08/23	02/08/23	02/08/23
Advertised On Time	<b>ATHENS-HARMONY, ROUTE 150</b> <b>Project Identification No:</b> 025841.00 <b>Description:</b> Beginning 0.04 of a mile north of Academy Street and extending east 8.91 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/15/23	02/15/23	02/15/23
Advertised On Time	<b>CORNVILLE-ATHENS, ROUTE 150</b> <b>Project Identification No:</b> 025839.00 <b>Description:</b> Beginning 0.72 of a mile south of James Road and extending north 4.00 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/15/23	02/15/23	02/15/23
Advertised On Time	<b>NEWPORT-BANGOR, ROUTE 2</b> <b>Project Identification No:</b> 025823.00	02/15/23	03/08/23	03/08/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Description:</b> Beginning at the Palmyra town line and extending east 22.58 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Advertised On Time	<b>PITTSFIELD - FAIRFIELD, INTERSTATE 95 SOUTHBOUND</b> <b>Project Identification No:</b> 026460.00 <b>Description:</b> Beginning 0.13 of a mile north of the Newport town line and extending south 15.95 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/15/23	02/15/23	02/15/23
Advertised On Time	<b>PLYMOUTH-NEWPORT, ROUTE 7</b> <b>Project Identification No:</b> 025825.00 <b>Description:</b> Beginning 0.10 of a mile south of Condon Road and extending north 1.12 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/15/23	03/08/23	03/08/23
Advertised On Time	<b>RICHMOND-GARDINER, ROUTE 201</b> <b>Project Identification No:</b> 025837.00 <b>Description:</b> Beginning at Route 197 and extending northeast 6.06 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/15/23	02/15/23	02/15/23
Advertised On Time	<b>UNITY-TROY, ROUTE 202</b> <b>Project Identification No:</b> 025835.00 <b>Description:</b> Beginning at Marina Road and extending northeast 8.59 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/15/23	02/15/23	02/15/23
Advertised On Time	<b>WESTBROOK, ROUTE 25</b> <b>Project Identification No:</b> 025491.00 <b>Description:</b> Beginning at the the Westbrook Arterial and extending south 1.11 miles. Including all ramps and approaches. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/15/23	02/22/23	02/22/23
Advertised On Time	<b>WESTBROOK, ROUTE 25 (WILLIAM CLARK BLVD)</b> <b>Project Identification No:</b> 026694.00 <b>Description:</b> Beginning at Captain Bill Hartley Avenue and extending southwest 0.86 of a mile to 0.08 of a mile east of Saco Street. <b>Administered By:</b>	02/15/23	02/15/23	02/22/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Advertised On Time	<b>BANGOR TO OLD TOWN INTERSTATE RAMP PAVING</b> <b>Project Identification No:</b> 026456.00 <b>Description:</b> Statewide interstate ramp paving. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/22/23	02/22/23	02/22/23
Advertised On Time	<b>T8 R5 WELS-ASHLAND, ROUTE 11</b> <b>Project Identification No:</b> 026732.00 <b>Description:</b> Beginning 1.82 miles south of T9 R5 WELS town line and extending north 20.50 miles to Route 163. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/22/23	03/08/23	03/08/23
Advertised On Time	<b>2023 SEALING-REGION 3</b> <b>Project Identification No:</b> 018995.36 <b>Description:</b> Crack Seal. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/08/23	03/08/23	03/08/23
Advertised On Time	<b>BAR HARBOR, ROUTE 3</b> <b>Project Identification No:</b> 026720.00 <b>Description:</b> Beginning 0.01 of a mile north of Bayview Drive and extending north 3.02 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/08/23	03/29/23	03/29/23
Advertised On Time	<b>BIDDEFORD, ALFRED STREET (ROUTE 111)</b> <b>Project Identification No:</b> 025963.00 <b>Description:</b> Beginning at Pool Street and extending west 0.20 of a mile to Birch Street. Beginning at Graham Street and extending west 0.22 of a mile to Route 1. PACTS Sponsored. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/08/23	03/08/23	03/08/23
Advertised On Time	<b>BIDDEFORD, HILL STREET &amp; LANDRY STREET</b> <b>Project Identification No:</b> 025959.00 <b>Description:</b> Beginning at West Street and extending south 0.25 of a mile on Hill Street. Beginning at Precourt Street and extending east 0.17 of a mile to Hill Street. PACTS Sponsored. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt	03/08/23	03/08/23	03/08/23



Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Phone:</b> 624-3380			
Advertised On Time	<b>BIDDEFORD, SOUTH STREET</b> <b>Project Identification No:</b> 025017.00 <b>Description:</b> Beginning at Main Street and extending west 0.34 of a mile to 0.12 of a mile west of Cathedral Oaks Drive. PACTS Sponsored. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/08/23	03/08/23	03/08/23
Advertised On Time	<b>ELLSWORTH-TRENTON, ROUTE 3</b> <b>Project Identification No:</b> 026730.00 <b>Description:</b> Beginning 0.06 of a mile north of Buttermilk Road and extending south 6.41 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/08/23	03/29/23	03/29/23
Advertised On Time	<b>FAIRFIELD, ROUTE 139</b> <b>Project Identification No:</b> 025123.00 <b>Description:</b> Beginning at Route 201 and extending north 3.06 miles. Continuing at Middle Road and extending north 2.04 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/08/23	03/15/23	03/15/23
Advertised On Time	<b>OLD ORCHARD BEACH, SACO AVENUE (ROUTE 5)</b> <b>Project Identification No:</b> 025965.00 <b>Description:</b> Beginning at Washington Avenue and extending east 0.30 of a mile to Old Orchard Street. PACTS Sponsored. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/08/23	03/29/23	03/29/23
Advertised On Time	<b>OLD ORCHARD BEACH, UNION AVENUE</b> <b>Project Identification No:</b> 025961.00 <b>Description:</b> Beginning at Saco Avenue and extending east 0.56 of a mile to West Grand Avenue. PACTS Sponsored. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/08/23	03/29/23	03/29/23
Advertised On Time	<b>SCARBOROUGH, E GRAND AVENUE (ROUTE 9)</b> <b>Project Identification No:</b> 025969.00 <b>Description:</b> Beginning at Pine Point Road and extending east 0.61 of a mile to Old Orchard Beach town line. PACTS Sponsored. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt	03/08/23	03/29/23	03/29/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Phone: 624-3380</b>			
Advertised On Time	<b>SMYRNA MORO PLT. ROUTE 212, OAKFIELD ROAD</b> <b>Project Identification No: 027316.00</b> <b>Description:</b> Beginning at Route 2 and extending northwest 10.26 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone: 624-3380</b>	03/08/23	03/08/23	03/08/23
Advertised On Time	<b>TRENTON- BAR HARBOR, ROUTE 3</b> <b>Project Identification No: 025143.00</b> <b>Description:</b> Beginning 0.20 of a mile east of Oak Point Road and extending southeast 3.37 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone: 624-3380</b>	03/08/23	03/29/23	03/29/23
Advertised On Time	<b>VASSALBORO-WINSLOW, ROUTE 201</b> <b>Project Identification No: 025121.00</b> <b>Description:</b> Beginning 0.02 of a mile north of Old Quarry Road and extending north 4.42 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone: 624-3380</b>	03/08/23	03/15/23	03/15/23
Advertised On Time	<b>HANOVER-RUMFORD, ROUTE 2</b> <b>Project Identification No: 026712.00</b> <b>Description:</b> Beginning 0.39 of a mile east of the Newry town line and extending east 15.02 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone: 624-3380</b>	03/15/23	03/15/23	03/15/23
Advertised On Time	<b>HIRAM-FRYEBURG, ROUTE 5</b> <b>Project Identification No: 025831.00</b> <b>Description:</b> Beginning 0.06 of a mile north of Route 117 and extending north 13.17 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone: 624-3380</b>	03/15/23	03/15/23	03/15/23
Advertised On Time	<b>HOULTON, ROUTE 1</b> <b>Project Identification No: 026998.00</b> <b>Description:</b> Beginning at Route 2 and extending north 1.90 miles. Includes 0.34 of a mile on Route 1S. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone: 624-3380</b>	03/15/23	05/10/23	05/10/23
Advertised On Time	<b>HOULTON-DYER BROOK, I-95 SB</b> <b>Project Identification No: 025525.00</b>	03/15/23	05/03/23	05/03/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Description:</b> Beginning at Route 2 and extending south 19.27 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Advertised On Time	<b>OXFORD-NORWAY, ROUTE 26</b> <b>Project Identification No:</b> 025287.00 <b>Description:</b> Beginning 0.02 of a mile south of Fore Street and extending northwest 3.58 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/15/23	04/12/23	04/12/23
Advertised On Time	<b>STATEWIDE, CRACK SEALING</b> <b>Project Identification No:</b> 025485.00 <b>Description:</b> Interstate crack sealing. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/15/23	03/15/23	03/15/23
Advertised On Time	<b>WESTBROOK-SOUTH PORTLAND, SPRING ST. &amp; CUMMINGS RD.</b> <b>Project Identification No:</b> 025833.00 <b>Description:</b> Beginning at Main Street and extending south 2.05 miles to Thomas Drive. Beginning at the South Portland city line and extending south 0.76 miles to Running Hill Road. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/15/23	03/22/23	03/22/23
Advertised On Time	<b>2023 SEALING-REGION 1</b> <b>Project Identification No:</b> 018995.16 <b>Description:</b> Crack Seal. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/22/23	04/12/23	04/12/23
Advertised On Time	<b>2023 SEALING-REGION 2</b> <b>Project Identification No:</b> 018995.26 <b>Description:</b> Crack Seal. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/22/23	03/22/23	03/22/23
Advertised On Time	<b>2023 SEALING-REGION 4</b> <b>Project Identification No:</b> 018995.46 <b>Description:</b> Crack Seal. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/22/23	03/29/23	03/29/23
Advertised On	<b>AUBURN, ROUTE 122</b>	03/22/23	04/12/23	04/12/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Time	<b>Project Identification No:</b> 026698.00 <b>Description:</b> Beginning at Route 4 and extending west 1.49 miles. Beginning 0.02 of a mile east of Turkey Lane and extending east 0.03 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Advertised On Time	<b>FARMINGTON - NORRIDGEWOCK, ROUTE 2</b> <b>Project Identification No:</b> 026710.00 <b>Description:</b> Beginning 0.61 of a mile south of Davis Road and extending east 19.29 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/22/23	03/22/23	03/22/23
Advertised On Time	<b>NEW GLOUCESTER - POLAND, ROUTE 122</b> <b>Project Identification No:</b> 025285.00 <b>Description:</b> Beginning at the New Gloucester town line and extending west 3.57 miles to Maine Street. Including the off-ramp to Route 26. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/22/23	04/12/23	04/12/23
Advertised On Time	<b>POLAND-MECHANIC FALLS, ROUTE 26</b> <b>Project Identification No:</b> 026696.00 <b>Description:</b> Beginning 0.12 of a mile north of Birchwood Lane and extending north 5.660 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/22/23	04/12/23	04/12/23
Advertised On Time	<b>THOMASTON, ROUTE 1</b> <b>Project Identification No:</b> 026700.00 <b>Description:</b> Beginning 0.03 of a mile south of High Street and extending north 2.16 miles to the Rockland town line. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/22/23	03/22/23	03/22/23
Advertised On Time	<b>WALDOBORO-WARREN, ROUTE 1</b> <b>Project Identification No:</b> 026704.00 <b>Description:</b> Beginning 0.26 of a mile west of the Warren town line and extending east 2.61 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/22/23	03/22/23	03/22/23
Advertised On Time	<b>WHITING-EASTPORT, ROUTE1/ROUTE 190</b> <b>Project Identification No:</b> 026630.04	03/22/23	04/12/23	04/12/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Description:</b> Route 1: Beginning at the Pleasant Point town line and extending south 4.57 miles. Route 190: Beginning 0.02 of a mile west of Gardner Lake Road and extending east 3.77 miles. FHWA INFRA Grant recipient. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Advertised On Time	<b>AUGUSTA-BELGRADE, ROUTE 27</b> <b>Project Identification No:</b> 026628.10 <b>Description:</b> Beginning 0.03 of a mile north of Darin Drive and extending north 6.21 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/29/23	03/29/23	03/29/23
Advertised On Time	<b>BLUE HILL-ORLAND, ROUTE 15</b> <b>Project Identification No:</b> 026728.00 <b>Description:</b> Beginning 0.08 of a mile north of Hinckley Ridge Road and extending north 8.02 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/29/23	04/05/23	04/05/23
Advertised Late	<b>BREWER, SOUTH MAIN STREET</b> <b>Project Identification No:</b> 025377.00 <b>Description:</b> Beginning at Abbott Street and extending north 1.06 miles. BACTS Sponsored. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/29/23	05/03/23	05/03/23
Advertised On Time	<b>COLLECTOR CRACK SEAL 2023</b> <b>Project Identification No:</b> 027652.00 <b>Description:</b> Roadways located within the PACTS area. PACTS Sponsored. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/29/23	04/12/23	04/12/23
Advertised On Time	<b>LIVERMORE, ROUTE 4</b> <b>Project Identification No:</b> 026708.00 <b>Description:</b> Beginning 0.11 of a mile north of Mangan Road and extending northeast 3.02 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/29/23	03/29/23	03/29/23
Advertised On Time	<b>LIVERMORE-CANTON, ROUTE 108/CANTON ROAD</b> <b>Project Identification No:</b> 026714.00	03/29/23	03/29/23	03/29/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p><b>Description:</b> Beginning 0.45 of a mile north of Federal Road and extending north 6.71 miles. Beginning at Route 4 and extending north 0.79 of a mile. Beginning at Route 4 and extending north 0.03 of a mile.</p> <p><b>Administered By:</b>  <b>Total Project Estimate:</b>  <b>Program Manager:</b> David Bernhardt  <b>Phone:</b> 624-3380</p>			
Advertised On Time	<p><b>NORWAY, ROUTE 117</b>  <b>Project Identification No:</b> 026716.00  <b>Description:</b> Beginning 0.80 of a mile north of the Otisfield town line and extending north 2.97 miles.  <b>Administered By:</b>  <b>Total Project Estimate:</b>  <b>Program Manager:</b> David Bernhardt  <b>Phone:</b> 624-3380</p>	03/29/23	03/29/23	03/29/23
Advertised On Time	<p><b>OAKLAND - WATERVILLE, ROUTE 11</b>  <b>Project Identification No:</b> 026706.00  <b>Description:</b> Beginning at Route 23 and extending southeast 1.65 miles. Includes some approaches.  <b>Administered By:</b>  <b>Total Project Estimate:</b>  <b>Program Manager:</b> David Bernhardt  <b>Phone:</b> 624-3380</p>	03/29/23	03/29/23	03/29/23
Advertised On Time	<p><b>ORRINGTON, ROUTE 15</b>  <b>Project Identification No:</b> 026718.00  <b>Description:</b> Beginning 0.05 of a mile north of Quarry Road and extending north 2.75 miles.  <b>Administered By:</b>  <b>Total Project Estimate:</b>  <b>Program Manager:</b> David Bernhardt  <b>Phone:</b> 624-3380</p>	03/29/23	04/05/23	04/05/23
Advertised On Time	<p><b>SABATTUS, ROUTE 9</b>  <b>Project Identification No:</b> 025489.00  <b>Description:</b> Beginning 0.33 of a mile north of Turcotte Road and extending northwest 1.24 miles.  <b>Administered By:</b>  <b>Total Project Estimate:</b>  <b>Program Manager:</b> David Bernhardt  <b>Phone:</b> 624-3380</p>	03/29/23	04/05/23	04/05/23
Advertised On Time	<p><b>WINDHAM, ROUTE 302</b>  <b>Project Identification No:</b> 025997.00  <b>Description:</b> Beginning at Route 202 and extending north 2.82 miles to Route 35/115 intersection.  <b>Administered By:</b>  <b>Total Project Estimate:</b>  <b>Program Manager:</b> David Bernhardt  <b>Phone:</b> 624-3380</p>	03/29/23	04/26/23	04/26/23
Advertised On Time	<p><b>ASHLAND, ROUTE 163</b>  <b>Project Identification No:</b> 026490.00  <b>Description:</b> Beginning 0.01 of a mile east of Route 11 and extending east 0.58 of a mile.  <b>Administered By:</b></p>	04/05/23	04/19/23	04/19/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Advertised On Time	<b>ASHLAND-PORTAGE LAKE, ROUTE 11</b> <b>Project Identification No:</b> 026626.10 <b>Description:</b> Beginning at Route 163 and extending north 16.22 miles. Project funding is contingent on Congressionally Directed Spending approval. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/05/23	04/19/23	04/19/23
Advertised On Time	<b>AUBURN, ROUTE 202</b> <b>Project Identification No:</b> 025125.00 <b>Description:</b> Route 202: Beginning 0.199 of a mile north of Chase Street and extending north 2.04 miles. Route 202S: Beginning 0.05 of a mile south of Jefferson Street and extending south 2.369 miles. Includes crossovers and ramps. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/05/23	05/03/23	05/03/23
Advertised On Time	<b>BANGOR, OAK STREET</b> <b>Project Identification No:</b> 025379.00 <b>Description:</b> Beginning at Washington Street and extending north 0.24 of a mile to State Street. BACTS Sponsored. <b>Administered By:</b> Delivery is controlled by the local project administrator <b>Total Project Estimate:</b> <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	04/05/23	05/03/23	04/26/23
Advertised On Time	<b>CHERRYFIELD-DEBLOIS ROUTE 193</b> <b>Project Identification No:</b> 026818.00 <b>Description:</b> Beginning 0.02 of a mile south of Ridge Road and extending north 8.72 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/05/23	04/05/23	04/05/23
Advertised On Time	<b>COLUMBIA- JONESBORO, ROUTE 1</b> <b>Project Identification No:</b> 026486.00 <b>Description:</b> Beginning 0.11 of a mile east of Addison Road and extending east 9.84 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/05/23	05/03/23	05/03/23
Advertised On Time	<b>FORT KENT-SAINT JOHN PLANTATION -SAINT FRANCIS</b> <b>Project Identification No:</b> 026806.00	04/05/23	04/12/23	04/12/23



Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p><b>Description:</b> Beginning at Violette Settlement Road and extending west 4.66 miles. Beginning 1.24 miles west of Jalbert Road and extending west 1.38 miles. Beginning 0.15 of a mile west of Oleary Road and extending west 1.41 miles.</p> <p><b>Administered By:</b>  <b>Total Project Estimate:</b>  <b>Program Manager:</b> David Bernhardt  <b>Phone:</b> 624-3380</p>			
Advertised On Time	<p><b>HARRINGTON-COLUMBIA, ROUTE 1,1A</b>  <b>Project Identification No:</b> 026724.00  <b>Description:</b> Beginning 0.55 of a mile east of Shop Hill Road and extending east 3.08 miles. Beginning at Route 1A and extending north 2.51 miles.</p> <p><b>Administered By:</b>  <b>Total Project Estimate:</b>  <b>Program Manager:</b> David Bernhardt  <b>Phone:</b> 624-3380</p>	04/05/23	04/12/23	04/12/23
Advertised On Time	<p><b>MACHIAS- EAST MACHIAS, ROUTE 1</b>  <b>Project Identification No:</b> 026630.05  <b>Description:</b> Beginning 0.03 of a mile east of the Whitneyville town line and extending north 6.59 miles. FHWA INFRA Grant recipient.</p> <p><b>Administered By:</b>  <b>Total Project Estimate:</b>  <b>Program Manager:</b> David Bernhardt  <b>Phone:</b> 624-3380</p>	04/05/23	05/03/23	05/03/23
Advertised On Time	<p><b>LIVERMORE FALLS, ROUTE 133</b>  <b>Project Identification No:</b> 025127.00  <b>Description:</b> Beginning at the Wayne town line and extending north 6.97 miles.</p> <p><b>Administered By:</b>  <b>Total Project Estimate:</b>  <b>Program Manager:</b> David Bernhardt  <b>Phone:</b> 624-3380</p>	04/12/23	04/12/23	04/12/23
Advertised On Time	<p><b>SACO, ROUTE 1</b>  <b>Project Identification No:</b> 024163.00  <b>Description:</b> Beginning 0.02 of a mile south of Cascade Road and extending north 1.06 miles.</p> <p><b>Administered By:</b>  <b>Total Project Estimate:</b>  <b>Program Manager:</b> David Bernhardt  <b>Phone:</b> 624-3380</p>	05/03/23	05/10/23	05/10/23

## Highway Rehabilitation

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<b>HARTLAND-PALMYRA, ROUTE 152</b> <b>Project Identification No:</b> 025115.10 <b>Description:</b> Beginning 0.22 of a mile north of Ford Hill Road and extending north 1.44 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,533,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/15/23	03/15/23	03/15/23
Advertised On Time	<b>VASSALBORO-WINSLOW, ROUTE 32</b> <b>Project Identification No:</b> 026814.00 <b>Description:</b> Beginning 0.20 of a mile south of the Winslow town line and extending north 2.74 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,773,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/15/23	03/15/23	03/15/23
Advertised On Time	<b>FORT KENT-SAINT JOHN, ROUTE 161</b> <b>Project Identification No:</b> 025419.00 <b>Description:</b> Begins 1.20 miles southwest of the Fort Kent town line and extends southwest 3.36 miles. Begins 0.90 of a mile southwest of Bea Road and extends southwest 0.24 of a mile. Begins 0.09 of a mile southwest of Pearl Street and extends southwest 1.32 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> \$803,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/22/23		03/22/23
Advertised On Time	<b>RANGELEY-PLANTATION ROUTE 17</b> <b>Project Identification No:</b> 026816.30 <b>Description:</b> Beginning 0.570 of a mile north of Township D town line and extending north 2.760 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> \$280,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/29/23	03/29/23	03/29/23
Advertised On Time	<b>TURNER, ROUTE 219</b> <b>Project Identification No:</b> 025417.10 <b>Description:</b> Beginning 0.13 of a mile east of Route 4 and extending east 3.67 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> \$2,598,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/29/23	03/29/23	03/29/23
Advertised On Time	<b>CHERRYFIELD-DEBLOIS ROUTE 193</b> <b>Project Identification No:</b> 026818.10 <b>Description:</b> Beginning 0.02 of a mile south of Ridge Road and extending north 8.72 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> \$4,410,000	04/05/23	04/05/23	04/05/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Advertised On Time	<b>SAINT JOHN, ROUTE 161</b> <b>Project Identification No:</b> 025419.10 <b>Description:</b> Beginning 1.20 miles southwest of the Fort Kent town line and extending southwest 3.36 miles. Beginning 0.08 of a mile south of Pearl Street and extending south 1.41 miles. Beginning 0.10 of a mile north of Oleary Road and extending south 0.26 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> \$3,668,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/05/23	04/12/23	04/12/23
Advertised On Time	<b>RANGELEY PLANTATION, ROUTE 17</b> <b>Project Identification No:</b> 026816.20 <b>Description:</b> Beginning 0.570 of a mile north of Township D town line and extending north 2.760 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> \$808,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/19/23	03/29/23	03/29/23
Advertised On Time	<b>RANGELEY PLANTATION, ROUTE 17</b> <b>Project Identification No:</b> 026816.10 <b>Description:</b> Beginning 0.570 of a mile north of Township D town line and extending north 2.760 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> \$176,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/19/23	03/29/23	03/29/23
Advertised On Time	<b>JEFFERSON, ROUTE 126</b> <b>Project Identification No:</b> 024197.10 <b>Description:</b> Beginning at Gardiner Road and extending northeast 0.45 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> \$316,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/26/23	05/10/23	05/10/23
Advertised On Time	<b>SOUTH THOMASTON - SAINT GEORGE, ROUTE 73</b> <b>Project Identification No:</b> 023759.10 <b>Description:</b> Beginning 0.03 of a mile south of Island Road and extending west 3.43 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> \$2,161,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/26/23	05/10/23	05/10/23
On Time	<b>LAGRANGE, ROUTE 6</b> <b>Project Identification No:</b> 018786.00 <b>Description:</b> Beginning 0.11 of a mile west of Medford Road and extending south 0.93 of a mile. <b>Administered By:</b>	11/15/23	11/15/23	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Total Project Estimate:</b> \$2,155,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			

## Highway Safety and Spot Improvements

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<b>NEW SHARON, LARGE CULV 47113</b> <b>Project Identification No:</b> 022934.00 <b>Description:</b> Large culvert (#47113) located 0.55 of a mile northwest of the York Hill Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$2,095,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	01/04/23	01/04/23	01/04/23
Advertised On Time	<b>WARREN RTE 235 LG CUL # 46645 REPLACEMENT</b> <b>Project Identification No:</b> 021835.00 <b>Description:</b> Large culvert (#46645) located 0.06 of a mile north of the Waldoboro town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$993,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/01/23	02/01/23	01/25/23
Advertised On Time	<b>SAINT GEORGE, ROUTE 73 (#46906)</b> <b>Project Identification No:</b> 025515.00 <b>Description:</b> Large culvert (#46906) located 0.87 of a mile northwest of Dennison Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$922,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/15/23	03/01/23	03/01/23
Advertised On Time	<b>HAYNESVILLE, ROUTE 2A(# LG_CUL-46921)</b> <b>Project Identification No:</b> 018823.00 <b>Description:</b> Large culvert (#46921) located 1.33 miles north of Glenwood Plt. town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$647,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/22/23	02/22/23	02/22/23
Advertised On Time	<b>MATTAWAMKEAG, ROUTE 157</b> <b>Project Identification No:</b> 022922.00 <b>Description:</b> Large culvert (#46619) located 0.37 of a mile north of Jordan Mills Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$789,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	02/22/23	10/25/23	02/22/23
Advertised On Time	<b>STATEWIDE WEIGH STATIONS</b> <b>Project Identification No:</b> 026013.00 <b>Description:</b> Truck weigh areas. <b>Administered By:</b> <b>Total Project Estimate:</b> \$269,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/08/23	03/29/23	03/29/23
Advertised On Time	<b>POLAND, ROUTE 26</b> <b>Project Identification No:</b> 025275.00	03/15/23	03/15/23	03/15/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Description:</b> Located at the intersection of Route 26 and Route 122. <b>Administered By:</b> <b>Total Project Estimate:</b> \$508,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420			
Advertised On Time	<b>AUGUSTA-WATERVILLE-BENTON ADA RAMP IMPROVEMENTS</b> <b>Project Identification No:</b> 026594.20 <b>Description:</b> Augusta-Waterville-Benton ADA Ramp Improvements for LCP and CPR in Region 2-2023. <b>Administered By:</b> <b>Total Project Estimate:</b> \$517,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/29/23	03/29/23	03/29/23
Advertised Late	<b>TOPSHAM, I-295 NORTHBOUND (#927086)</b> <b>Project Identification No:</b> 025395.00 <b>Description:</b> Large culvert (#927086) located 1.26 miles north of Interstate 295 Exit 31 on-ramp. <b>Administered By:</b> <b>Total Project Estimate:</b> \$291,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/29/23	05/03/23	05/03/23
Advertised On Time	<b>GRAND ISLE, ROUTE 1</b> <b>Project Identification No:</b> 024245.00 <b>Description:</b> Large culvert (#47248) located 1.25 miles north of Cyr Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$333,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/05/23	04/05/23	04/05/23
Advertised On Time	<b>GRAY, ROUTE 202</b> <b>Project Identification No:</b> 025385.00 <b>Description:</b> Beginning at Route 202 and extending east 0.05 of a mile. Closed drainage replacement, located at the intersection of Route 202 and Shaker Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$91,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/05/23	04/19/23	04/19/23
Advertised On Time	<b>SAINT JOHN ROUTE 161</b> <b>Project Identification No:</b> 022972.00 <b>Description:</b> Located 0.57 of a mile east of Mill Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$101,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/05/23	04/12/23	04/12/23
Advertised On Time	<b>WOODLAND, ROUTE 161</b> <b>Project Identification No:</b> 023036.00 <b>Description:</b> Large culvert (#135124) located 0.06 of a mile northwest of the Goodwin Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$782,000	04/05/23	04/12/23	04/05/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Advertised On Time	<b>WESTFIELD, ROUTE 1</b> <b>Project Identification No:</b> 021840.00 <b>Description:</b> Provide natural plantings to control blowing and drifting snow across the roadway. Beginning 0.07 of a mile south of the Presque Isle town line and extending south 0.08 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> \$508,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	04/19/23	04/19/23	04/19/23
Advertised On Time	<b>BANGOR, ROUTE 15</b> <b>Project Identification No:</b> 021663.00 <b>Description:</b> Beginning at Center Street and extending north 0.14 of a mile to Alden Street. Includes intersection improvements at northbound and southbound Interstate 95 ramps. FHWA RAISE Grant Recipient. <b>Administered By:</b> Delivery is controlled by the local project administrator <b>Total Project Estimate:</b> \$4,061,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	04/26/23	05/10/23	05/10/23
Advertised On Time	<b>AUBURN, ROUTE 202 (#135116)</b> <b>Project Identification No:</b> 025391.00 <b>Description:</b> Large culvert (#135116) located 0.19 of a mile north of Eastman Lane. <b>Administered By:</b> <b>Total Project Estimate:</b> \$259,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	05/03/23	05/03/23	05/03/23
Advertised On Time	<b>NORTH YARMOUTH, ROUTE 115</b> <b>Project Identification No:</b> 023693.00 <b>Description:</b> Large culvert (#911957) located 0.05 of a mile south of Mill Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$728,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	05/03/23	11/08/23	05/10/23
Advertised On Time	<b>LIMERICK, ROUTE 11</b> <b>Project Identification No:</b> 027304.00 <b>Description:</b> Large culvert (#46145) located 0.48 of a mile southwest of the Limington town line. <b>Administered By:</b> <b>Total Project Estimate:</b> \$750,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	05/05/23	04/02/25	05/05/23
Advertised On Time	<b>ADA IMPROVEMENTS FOR LCP AND CPR IN REGION 4-2023</b> <b>Project Identification No:</b> 026598.00 <b>Description:</b> ADA Improvements for LCP in Region 4 <b>Administered By:</b> <b>Total Project Estimate:</b> \$775,000	05/17/23	06/07/23	06/07/23



Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Advertised On Time	<b>HOLLIS, ROUTE 202</b> <b>Project Identification No:</b> 026021.00 <b>Description:</b> Located at the intersection of Route 35 and Route 202. <b>Administered By:</b> <b>Total Project Estimate:</b> \$719,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	05/17/23	05/17/23	05/10/23
Advertised On Time	<b>ARUNDEL, LOG CABIN ROAD (#46490)</b> <b>Project Identification No:</b> 025397.00 <b>Description:</b> Large culvert (#46490) located 0.04 of a mile south of Old Post Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$703,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	05/24/23	05/31/23	05/31/23
Advertised On Time	<b>DENMARK, ROUTE 117 (#46559)</b> <b>Project Identification No:</b> 025393.00 <b>Description:</b> Large culvert (#46559) located 0.02 of a mile south of Moose Pond Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$777,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	05/24/23	05/31/23	05/31/23
Advertised On Time	<b>2023 STATEWIDE RUMBLE STRIPS</b> <b>Project Identification No:</b> 024987.10 <b>Description:</b> Rumble Strips: New and replacement for recently paved roads. <b>Administered By:</b> <b>Total Project Estimate:</b> \$621,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	06/07/23	06/07/23	06/07/23
Advertised On Time	<b>2023 STATEWIDE RUMBLE STRIPS</b> <b>Project Identification No:</b> 024987.00 <b>Description:</b> Rumble Strips: New and replacement for recently paved roads. <b>Administered By:</b> <b>Total Project Estimate:</b> \$325,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	06/07/23	06/07/23	06/07/23
Advertised On Time	<b>ARUNDEL, ROUTE 1</b> <b>Project Identification No:</b> 023509.00 <b>Description:</b> Beginning at River Road and extending north 0.03 of a mile to Limerick Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$511,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	06/14/23	06/21/23	06/21/23
Advertised On Time	<b>ARUNDEL- SIGNAL</b> <b>Project Identification No:</b> 022823.00	06/14/23	06/21/23	06/21/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Description:</b> Located at the intersection of Route 1 and Log Cabin Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$349,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420			
Advertised On Time	<b>PROSPECT, ROUTE 1</b> <b>Project Identification No:</b> 022966.00 <b>Description:</b> Located 0.20 of a mile north of Switzer Spring Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,549,000 <b>Program Manager:</b> Brad Foley <b>Phone:</b> 624-3480	06/14/23	06/14/23	06/07/23
Advertised On Time	<b>NEWCASTLE, ROUTE 1B</b> <b>Project Identification No:</b> 024355.00 <b>Description:</b> Beginning at Pump Street and extending northwest 0.05 of a mile on Route 1B and 0.06 of a mile on Route 215.  <b>Administered By:</b> <b>Total Project Estimate:</b> \$943,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	06/21/23	07/05/23	07/05/23
Advertised On Time	<b>ADA CURB RAMP IMPROVEMENTS IN REGION 1</b> <b>Project Identification No:</b> 024813.00 <b>Description:</b> ADA Improvements for LCP and CPR in Region 1. <b>Administered By:</b> <b>Total Project Estimate:</b> \$675,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	06/28/23	06/28/23	06/28/23
On Time	<b>FORT KENT RT 1/11 SIGNAL RPLMT</b> <b>Project Identification No:</b> 022861.00 <b>Description:</b> Located at the intersection of Route 1 and Route 11. <b>Administered By:</b> <b>Total Project Estimate:</b> \$983,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	07/05/23	11/01/23	04/21/21
On Time	<b>FORT KENT-RT 1/161 SIGNAL REPL</b> <b>Project Identification No:</b> 022863.00 <b>Description:</b> Located at the intersection of Route 1 and Route 161. <b>Administered By:</b> <b>Total Project Estimate:</b> \$676,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	07/05/23	11/01/23	04/21/21
Advertised On Time	<b>STATEWIDE, ATCMTD GRANT</b> <b>Project Identification No:</b> 025321.00	07/05/23	07/12/23	07/12/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Description:</b> Maine Advanced Signal Control and Connected Vehicle System for safe, efficient, and equitable rural transportation (MAST) Project. ATCMTD Grant recipient. <b>Administered By:</b> <b>Total Project Estimate:</b> \$6,842,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420			
Advertised On Time	<b>HARRISON, ROUTE 117</b> <b>Project Identification No:</b> 026408.00 <b>Description:</b> Beginning 0.15 of a mile north of Main Street and extending north 1.24 miles. <b>Administered By:</b> <b>Total Project Estimate:</b> \$828,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	07/12/23	07/12/23	07/12/23
Advertised On Time	<b>LEBANON, ROUTE 202</b> <b>Project Identification No:</b> 025955.04 <b>Description:</b> Located at the intersection of Route 202 and Depot Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$37,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	08/02/23	07/12/23	07/12/23
Advertised On Time	<b>ROCKPORT, ROUTE 17</b> <b>Project Identification No:</b> 025955.03 <b>Description:</b> Located at the intersection of Route 17 and Route 90. <b>Administered By:</b> <b>Total Project Estimate:</b> \$37,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	08/02/23	07/12/23	07/12/23
Advertised On Time	<b>SABATTUS, ROUTE 9</b> <b>Project Identification No:</b> 025955.02 <b>Description:</b> Located at the intersection of Route 9 and Route 132. <b>Administered By:</b> <b>Total Project Estimate:</b> \$30,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	08/02/23	07/12/23	07/12/23
Advertised On Time	<b>SABATTUS, ROUTE 9</b> <b>Project Identification No:</b> 025955.01 <b>Description:</b> Located at the intersection of Route 9 and Route 126. <b>Administered By:</b> <b>Total Project Estimate:</b> \$32,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	08/02/23	07/12/23	07/12/23
Advertised On Time	<b>WASHBURN, STORM DRAIN REPAIR</b> <b>Project Identification No:</b> 025167.00 <b>Description:</b> Beginning 0.01 of a mile north of Jardine Street and extending north 0.39 of a mile to School Street. Including 0.09 of a mile on Route 228. <b>Administered By:</b>	08/09/23	08/09/23	08/09/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Total Project Estimate:</b> \$1,098,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380			
Advertised On Time	<b>BANGOR, STATE STREET</b> <b>Project Identification No:</b> 023573.00 <b>Description:</b> Located at the intersection of State Street and Forest Avenue. BACTS Sponsored. <b>Administered By:</b> Delivery is controlled by the local project administrator <b>Total Project Estimate:</b> \$112,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	08/30/23	09/06/23	09/07/23
Delayed	<b>TURNER, ROUTE 4</b> <b>Project Identification No:</b> 024199.00 <b>Description:</b> Located at the intersection of Route 4 and Route 117. <b>Administered By:</b> <b>Total Project Estimate:</b> \$997,000 <b>Program Manager:</b> Brad Foley <b>Phone:</b> 624-3480	09/13/23	05/13/24	
On Time	<b>STATEWIDE, BACKPLATE INSTALLATION</b> <b>Project Identification No:</b> 025263.00 <b>Description:</b> Install backplates with yellow reflective strips and supplemental signal heads. <b>Administered By:</b> <b>Total Project Estimate:</b> \$175,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	09/27/23	09/27/23	
On Time	<b>SOUTH PORTLAND, I-295 EXIT 4</b> <b>Project Identification No:</b> 024363.00 <b>Description:</b> Located at Interstate 295 Exit 4. <b>Administered By:</b> <b>Total Project Estimate:</b> \$3,145,000 <b>Program Manager:</b> Brad Foley <b>Phone:</b> 624-3480	10/11/23	10/18/23	
On Time	<b>KITTERY, ROUTE 103</b> <b>Project Identification No:</b> 018653.00 <b>Description:</b> Beginning 0.09 of a mile northwest of Main Street and extending east 0.31 of a mile; Wentworth Street extending north 0.19 of a mile to Whipple Road. Includes signal at Walker and Wentworth Streets. KACTS Sponsored. <b>Administered By:</b> <b>Total Project Estimate:</b> \$3,430,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	10/18/23	11/15/23	
On Time	<b>HOULTON, SMYRNA STREET SIGNAL</b> <b>Project Identification No:</b> 022885.00 <b>Description:</b> Located at the intersection of Smyrna Road and North Street. <b>Administered By:</b> <b>Total Project Estimate:</b> \$783,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	11/01/23	11/01/23	04/21/21

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
On Time	<b>TREMONT, SHORE ROAD</b> <b>Project Identification No:</b> 023020.00 <b>Description:</b> Beginning 0.16 of a mile north of Earls Way and extending north 0.04 of a mile and continuing north on Route 102A for 0.06 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> \$900,000 <b>Program Manager:</b> Brad Foley <b>Phone:</b> 624-3480	11/02/23	11/15/23	
Advertised On Time	<b>BREWER-EDDINGTON, I-395/9 CONN</b> <b>Project Identification No:</b> 018915.90 <b>Description:</b> Beginning 0.47 of a mile west of the intersection of Interstate 395 and Route 1A and extending north 6.05 miles to the Brewer-Holden town line and to Route 9 approximately 0.90 of a mile west of Chemo Pond Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,596,000 <b>Program Manager:</b> Brad Foley <b>Phone:</b> 624-3480	11/15/23	01/25/23	02/17/23
On Time	<b>SABATTUS, HIGH STREET &amp; GREENE STREET</b> <b>Project Identification No:</b> 024353.00 <b>Description:</b> Beginning at Holden Lane and extending west 0.111 of a mile to Elm Street. Beginning at Hemlock Street and extending west 0.04 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> \$531,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	12/06/23	12/06/23	
On Time	<b>WARREN, MAIN STREET</b> <b>Project Identification No:</b> 025471.00 <b>Description:</b> Beginning 0.09 of a mile east of Western Road and extending east 0.25 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> \$575,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	12/06/23	12/06/23	
On Time	<b>CORNISH, LITTLE RIVER BRIDGE #2465</b> <b>Project Identification No:</b> 022847.00 <b>Description:</b> Little River Bridge (#2465) over Little River. Beginning 0.01 of a mile east of Thompson Street and extending west 0.02 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> \$126,000 <b>Program Manager:</b> Wayne Frankhauser <b>Phone:</b> 624-3490	12/20/23	10/25/23	
On Time	<b>DAYTON, ROUTE 5</b> <b>Project Identification No:</b> 023551.00 <b>Description:</b> Large culvert (#46526) located at the intersection of Route 5 and River Road. <b>Administered By:</b> <b>Total Project Estimate:</b> \$565,000 <b>Program Manager:</b> David Bernhardt	12/20/23	12/20/23	

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Phone: 624-3380</b>			

## Maintenance

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<b>BRUNSWICK, ROUTE 1</b> <b>Project Identification No:</b> 025319.00 <b>Description:</b> Route 1: Located 1.36 miles southeast of the Coastal Connector Bypass. Route 1S: Located 0.22 of a mile northeast of Route 24. Route 24: Located 0.02 of a mile north of Route 24B. <b>Administered By:</b> <b>Total Project Estimate:</b> \$361,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	02/15/23	02/15/23	02/15/23
Advertised On Time	<b>STATEWIDE, RWIS MOBILE, ROUTES 1 &amp; 3, ROUTES 6 &amp; 15, ROUTE 9 ITS</b> <b>Project Identification No:</b> 024211.00 <b>Description:</b> New Road Weather Information System (RWIS) locations in all Interstate camps. <b>Administered By:</b> <b>Total Project Estimate:</b> \$492,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	03/01/23	04/12/23	04/12/23
Advertised On Time	<b>STATEWIDE, INTERSTATE STRIPING</b> <b>Project Identification No:</b> 018769.23 <b>Description:</b> Polyurea striping for the interstate. <b>Administered By:</b> <b>Total Project Estimate:</b> \$758,000 <b>Program Manager:</b> David Bernhardt <b>Phone:</b> 624-3380	03/15/23	03/15/23	03/15/23
On Time	<b>STATEWIDE, CAMERA COVERAGE ITS</b> <b>Project Identification No:</b> 025325.00 <b>Description:</b> Camera Coverage in Bangor on Interstate 95 and Falmouth to Freeport on Interstate 295. <b>Administered By:</b> <b>Total Project Estimate:</b> \$415,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	12/20/23	12/20/23	



Multimodal

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
Advertised On Time	<b>BOWDOINHAM, WATERFRONT IMPROVEMENTS SHIP</b> <b>Project Identification No:</b> 025203.00 <b>Description:</b> Located on Railroad Avenue off of River Road. <b>Administered By:</b> Delivery is controlled by the local project administrator <b>Total Project Estimate:</b> \$480,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	03/08/23	02/15/23	02/03/23
Advertised On Time	<b>IMT HEAVY HAUL ROAD</b> <b>Project Identification No:</b> 022809.50 <b>Description:</b> Heavy haul road to support the International Marine Terminal (IMT) operations. <b>Administered By:</b> <b>Total Project Estimate:</b> \$2,710,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	03/15/23	03/22/23	03/22/23
Advertised On Time	<b>MADAWASKA FREIGHT RAIL SLOPE STABILIZATION</b> <b>Project Identification No:</b> 024899.00 <b>Description:</b> Rail capital improvements for Maine Northern Railway Company. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,545,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	03/29/23	02/15/23	02/15/23
Delayed	<b>EASTPORT, HIGH ST. SIDEWALKS</b> <b>Project Identification No:</b> 024357.00 <b>Description:</b> Beginning at Battery Street and extending north 0.27 of a mile. <b>Administered By:</b> Delivery is controlled by the local project administrator <b>Total Project Estimate:</b> \$600,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	04/10/23	11/15/23	
Advertised On Time	<b>LINCOLN, ROUTE 2 SIDEWALK</b> <b>Project Identification No:</b> 022018.00 <b>Description:</b> Beginning 0.06 of a mile south of the intersection of Route 2 on Route 155 and continuing north 0.24 of a mile on Route 2, and 0.03 of a mile on Route 6. Includes sidewalks on both sides of the roads, for a total project length of 3,100 feet. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,993,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	05/10/23	05/17/23	05/17/23
Advertised On Time	<b>MADAWASKA, SIDEWALK</b> <b>Project Identification No:</b> 022218.00	06/21/23	06/07/23	06/06/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Description:</b> Beginning at Fourteenth Avenue and extending west 0.16 of a mile to Sixteenth Avenue. <b>Administered By:</b> Delivery is controlled by the local project administrator <b>Total Project Estimate:</b> \$1,138,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420			
Delayed	<b>KENNEBUNKPORT, CAPE PORPOISE PHASE 2, SHIP</b> <b>Project Identification No:</b> 025207.00 <b>Description:</b> Wharf improvements located at the end of Pier Road. <b>Administered By:</b> Delivery is controlled by the local project administrator <b>Total Project Estimate:</b> \$500,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	06/28/23	05/08/24	
Delayed	<b>KENNEBUNKPORT, CAPE PORPOISE PHASE 3, SHIP</b> <b>Project Identification No:</b> 025205.00 <b>Description:</b> Bait shed demolition and reconstruction located at the end of Pier Road. <b>Administered By:</b> Delivery is controlled by the local project administrator <b>Total Project Estimate:</b> \$500,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	06/28/23	05/08/24	
Advertised On Time	<b>WASHBURN, SRTS SIDEWALKS</b> <b>Project Identification No:</b> 022022.00 <b>Description:</b> Located along Main Street, School Street, and Hines Street for a total length of 0.48 of a mile. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,127,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	08/07/23	08/09/23	08/09/23
Advertised On Time	<b>SACO, PARK AND RIDE LOT IMPROVEMENTS</b> <b>Project Identification No:</b> 023274.00 <b>Description:</b> Located 0.60 of a mile north of North Street. <b>Administered By:</b> <b>Total Project Estimate:</b> \$1,286,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	08/30/23	09/13/23	09/13/23
Delayed	<b>SWAN ISLAND, IF&amp;W ACCESS PIER</b> <b>Project Identification No:</b> 026218.00 <b>Description:</b> Located on Swans Island. <b>Administered By:</b> Delivery is controlled by the local project administrator <b>Total Project Estimate:</b> \$500,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	09/01/23	03/19/25	
Advertised On Time	<b>HALLOWELL HEADS UP, WINTHROP ST SRTS PED SAFETY IMPROVEMENTS</b>	09/13/23	09/20/23	09/14/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<p><b>Project Identification No:</b> 025615.00  <b>Description:</b> Safe Routes to School (SRTS) pedestrian safety improvements. Beginning at Coos Lane and extending south 0.027 of a mile.  <b>Administered By:</b> Delivery is controlled by the local project administrator  <b>Total Project Estimate:</b> \$150,000  <b>Program Manager:</b> Jeffrey Tweedie  <b>Phone:</b> 624-3420</p>			
On Time	<p><b>S. PORTLAND-SCARBOROUGH, EASTERN TRAIL</b>  <b>Project Identification No:</b> 019426.00  <b>Description:</b> Beginning at Wainwright Field in South Portland and extending south 0.80 of a mile to Pleasant Hill Road in Scarborough. PACTS Sponsored.  <b>Administered By:</b> Delivery is controlled by the local project administrator  <b>Total Project Estimate:</b> \$1,858,000  <b>Program Manager:</b> Jeffrey Tweedie  <b>Phone:</b> 624-3420</p>	10/18/23	11/01/23	
On Time	<p><b>SCARBOROUGH, EASTERN TRAIL</b>  <b>Project Identification No:</b> 019426.10  <b>Description:</b> Eastern Trail bicycle and pedestrian connection. Beginning at Nonesuch River and extending east 0.60 of a mile to Pleasant Hill Road.  <b>Administered By:</b> Delivery is controlled by the local project administrator  <b>Total Project Estimate:</b> \$4,768,000  <b>Program Manager:</b> Jeffrey Tweedie  <b>Phone:</b> 624-3420</p>	10/18/23	11/01/23	
Delayed	<p><b>BRUNSWICK INTERMODAL CENTER - PHASE II</b>  <b>Project Identification No:</b> 023921.01  <b>Description:</b> Beginning at Union Street and extending west 0.13 of a mile.  <b>Administered By:</b> Delivery is controlled by the local project administrator  <b>Total Project Estimate:</b> \$585,000  <b>Program Manager:</b> Jeffrey Tweedie  <b>Phone:</b> 624-3420</p>	10/25/23	02/26/25	
Advertised On Time	<p><b>BANGOR, RIVERFRONT TRAIL ENHANCEMENTS</b>  <b>Project Identification No:</b> 024771.00  <b>Description:</b> Enhancements to the Bangor Riverfront trail system to include lighting, restroom, and a new trail spur. Beginning at Dutton Street and extending south 0.16 of a mile.  <b>Administered By:</b> Delivery is controlled by the local project administrator  <b>Total Project Estimate:</b> \$598,000  <b>Program Manager:</b> Jeffrey Tweedie  <b>Phone:</b> 624-3420</p>	11/29/23	05/24/23	05/18/23
Advertised On Time	<p><b>FRYE ISLAND, FERRYBOAT WIRING</b>  <b>Project Identification No:</b> 025919.00  <b>Description:</b> Reconstruction of electrical systems.  <b>Administered By:</b>  <b>Total Project Estimate:</b> \$162,000</p>	12/20/23	09/13/23	09/13/23

Change Status	Location/Title	Plan Advertise Date	Current Forecast Advertise Date	Actual Advertise Date
	<b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420			
On Time	<b>FRYE ISLAND, MAINLAND RAMP DECK</b> <b>Project Identification No:</b> 025921.00 <b>Description:</b> Various improvements at the island ferry facility. <b>Administered By:</b> <b>Total Project Estimate:</b> \$175,000 <b>Program Manager:</b> Jeffrey Tweedie <b>Phone:</b> 624-3420	12/20/23	10/04/23	